

Grantee: Florida

Grant: B-08-DN-12-0001

July 1, 2015 thru September 30, 2015 Performance Report



Grant Number:

B-08-DN-12-0001

Obligation Date:

03/19/2009

Award Date:**Grantee Name:**

Florida

Contract End Date:**Review by HUD:**

Original - In Progress

Grant Award Amount:

\$91,141,478.00

Grant Status:

Active

QPR Contact:

No QPR Contact Found

LOCCS Authorized Amount:

\$91,141,478.00

Estimated PI/RL Funds:

\$40,000,000.00

Total Budget:

\$131,141,478.00

Disasters:

Declaration Number

NSP

Narratives

Areas of Greatest Need:

The national foreclosure crisis has impacted families and communities as well as entire cities and states which are struggling to manage the abandoned and vacant properties resulting from foreclosure and subprime mortgages. These vacant and abandoned properties threaten the value of homeowners, invite crime, and discourage further investment. Foreclosures are having a multifaceted negative impact on communities and threaten to undermine strides made by local governments that have increased homeownership, lowered crime, and made communities healthy places to live. In addition, Florida's supply of affordable housing is diminishing and assistance to expand the supply must be provided in a way that is more cost effective. The lack of affordable housing is a significant hardship for many families, often preventing them from meeting their other basic needs. The NSP program requires that NSP funds be used to address foreclosure and abandonment in the "areas of greatest need." Florida has determined that the areas of greatest need, after taking into account the NSP funds to be distributed by HUD, are those CDBG entitlement and non-entitlement communities which did not receive NSP funds directly from HUD (see further discussion under B. (1) Distribution of Funds). Florida's greatest need determination is based on the limited availability of statewide data with which to identify greatest needs as defined by federal law and the short time allotted for states to submit and implement a plan for allocating and spending these funds. HUD determined that while data on foreclosures, subprime loans, and delinquencies are available from various private resources at county, zip code, and metropolitan levels, those sources have varying levels of coverage and transparency regarding how the data was collected and aggregated. HUD further determined that 75 percent of the variance between states on foreclosure rates can be explained by three variables (data sources) available from public data: 1) Office of Federal Housing Enterprise Oversight (OFHEO) data on decline in home values as of June 2008 compared to the peak value since 2000; 2) Federal Home Mortgage Disclosure Act (HMDA) data on percent of all loans made between 2004 and 2006 that are high cost; and 3) Federal Department of Labor data on unemployment rates in places and counties as of June 2008. Florida did consider and include the needs of the entire state and not just the areas not receiving an NSP allocation. Florida collaborated with the Florida Housing Finance Corporation, the Florida Housing Coalition, the Florida League of Cities, as well as the Governor's Office of Planning and Budgeting. It was determined that the HUD data and methodology was best suited for developing an allocation of greatest need in the short timeframe provided. No other statewide data source was determined to be suitable for use in the timeframe provided. Further, through stakeholder input and public feedback, it was determined that there was no consensus on what would be an alternative data source or methodology.

Distribution and and Uses of Funds:

Relative Need Through HUD's direct allocation of \$450 million to 48 entitlement communities, HUD has addressed some portion of the total need in those communities. By utilizing the same data and methodology as HUD for determining the extent of need, Florida's \$91 million distribution has attempted to address that same proportionate share of need for communities that were ineligible for direct HUD funding and for those communities that fell below HUD's minimum grant level of \$2 million. For example, the largest HUD direct-funded community in Florida received just over \$62 million. This \$62 million allocation does not address 100% of the need for that community. Therefore, Florida determined it was furthering the example set by HUD in allocating funds to areas of greatest need by attempting to address a comparable level of relative need for communities that were ineligible for direct HUD funding and for those communities that fell below HUD's minimum grant level. By doing so, Florida did consider and include the needs of the entire state and not just the areas that did not receive an NSP allocation from HUD. Florida determined that this distribution formula allowed for maximum consideration to metropolitan areas, metropolitan cities, urban areas, rural areas, low and moderate income areas, and other areas with the greatest need. Through Florida's NSP allocation, we are attempting to maximize the NSP dollars statewide in order to most effectively stabilize our neighborhoods and protect home values. Serving the Highest Concentration of Greatest Need The State of Florida is comprised of 67 counties.



Florida's NSP distribution provides funding to numerous communities that are within the counties that also received direct funding from HUD, based on HUD's determination of greatest need. Specifically, a city (or cities) may receive state NSP funds that are geographically located within a county receiving HUD NSP funds. For example, Florida allocates \$2,363,142 to the City of Daytona Beach within Volusia County and HUD has allocated a total of \$11,858,740 directly to Volusia County. Conversely, Florida allocates funding to counties in which HUD has also allocated NSP funding to a municipality within the geographic boundaries of a county. A specific example is St. Lucie County, in which Florida allocates \$6,069,997 to St. Lucie County and the City of Fort Pierce; whereas HUD allocates a total of \$13,523,132 to the City of Port St. Lucie within St. Lucie County. Overall, Florida determined that 26 communities would receive funding under the State's NSP program. Of these 26 communities, 10 are either counties or within counties that also received direct funding from HUD, based on HUD's determination of greatest need. \$40,661,761 (or 46%) of Florida's total NSP distribution to local government is allocated to or within counties already determined by HUD to be areas of greatest need. Based on this fact, it is clear that Florida has demonstrated that it is funding the areas of greatest need within the state in accordance with both HERA and HUD's NSP Federal Notice. Florida is also providing Attachment B as further demonstration of this point. Attachment B is a map of Florida identifying both HUD and State NSP funds by County. With Attachment B and the examples above, it is clear that both HUD and Florida NSP funds are being allocated to the areas in the state with the highest concentration of greatest need. If the communities funded with the state's allocation have the capacity to obligate and spend these funds in a timely fashion, HUD-funded communities that demonstrate the capacity to obligate and spend funds quickly and effectively are eligible to receive funds recaptured from those communities initially funded by Florida. In addition, program income funds may also be re-distributed to HUD direct-funded communities.

B. DISTRIBUTION AND USES OF FUNDS (1) DISTRIBUTION OF FUNDS Florida's allocation methodology targeted funds to give priority emphasis and consideration to areas with greatest need as required under Title III of Division B of the Housing and Economic Recovery Act of 2008 (HERA). Florida has determined that the methodology used by HUD to make sub-state allocations to eligible grantees is the most efficient and expeditious way to allocate funds to communities not funded directly by HUD. Those are the communities Florida will initially target with the \$91.14 million. The 48 HUD-funded communities received a share of available funds proportionate to their level of foreclosure-related need. Using the same data and methodology as HUD for determining the extent of need, Florida's allocation will fund that same proportionate share of need for non-entitlement communities that were ineligible for direct HUD funding and those entitlement communities that fell below HUD's minimum grant level. This will still only fund 26 additional communities throughout Florida. Furthermore, communities in Florida directly funded by HUD are not precluded from receiving state-allocated NSP funds. If the communities funded with the state's allocation are determined to lack the capacity to obligate and spend these funds in a timely fashion, HUD-funded communities that demonstrate the capacity to obligate and spend funds quickly and effectively will be eligible to receive funds recaptured from those communities initially funded by Florida. Should Florida receive any future appropriations for the Neighborhood Stabilization Program, the State will not necessarily utilize the same approach to distribute funding.

REGULAR STATE NSP ALLOCATION The \$91.14 million, after deducting state administrative funds, will be allocated using the same methodology HUD used to make its sub-state allocations, with a minimum grant level. This funding will be referred to as the regular state NSP allocation. Similar to HUD, Florida determined that it would be difficult for a grantee to administer a smaller program because of the complexities inherent in the problem being tackled and the short time frame involved. Florida has therefore established a floor of \$1.25 million for a NSP regular grant. Recipients of regular NSP grants will be those eligible communities which receive an allocation at or above the state's minimum grant amount of \$1.25 million. Where counties receive a regular state NSP allocation amount based on the inclusion of one or more otherwise unfunded cities within the county, the county's application to the Department must show how the greatest need is being addressed in both the unincorporated and applicable incorporated areas in the county. If a local government chooses not to apply for its regular allocation or applies for or receives less than its allocation, those funds will be redistributed for use in other communities. A fundamentally important requirement for the use of NSP funds is that each HUD grantee must use no less than 25 percent of the funds for the purchase and redevelopment of buildings that will be used to house individuals or families whose incomes do not exceed 50 percent of area median income. Florida refers to this requirement as the Neighborhood Stabilization Program Low-Income (NSPLI) requirement. Failure to comply with this requirement will jeopardize the remaining 75 percent of the NSP funds, which must be used to benefit individuals and families whose incomes do not exceed 120 percent of area median income and for state and local administration. In order to ensure that Florida complies with this requirement, a separate funding allocation shall be established. These grant awards will provide supplemental funding to each geographic area receiving a regular state allocation based on both its proportionate allocation of regular state NSP funds and its proportionate concentration of NSPLI target population. In addition, these funds will have to be used to provide rental housing for those individuals and families whose incomes do not exceed 50 percent of area median income. The funds for the NSPLI supplemental allocation will come from regular state NSP allocations that fell below the minimum grant amount of \$1.25 million. This amounts to \$23.0 million, or 25.2 percent of the state's total award from HUD. Within the supplemental NSPLI geographic areas, the eligible recipient is the regular NSP sub-grantee. If the regular NSP sub-grantee does not have at least 5 years experience providing rental housing to the NSPLI target population, it must either partner with one or more local housing authority or non-profit organization in the county with such experience or designate one to be the eligible applicant for supplemental funding. As a direct NSP grantee, Florida must ensure compliance with the Federal requirement to address the NSPLI target group. Segregating NSPLI target funds will increase their visibility and improve the ability to monitor their use. Having a separate NSPLI allocation will also make it easier for Florida to recapture and reallocate these funds if they are not obligated or spent in a timely manner. These funds shall be used to provide rental housing because Florida determined that it will be the most affordable and feasible option available to the target group in the short timeframe for the program. These supplemental funding areas have already been identified as having the greatest need related to the foreclosure crisis. Factoring in the relative concentration of the NSPLI population ensures that there will be an adequate number of this target group to meet this federal requirement. If a local government chooses not to apply for its supplemental allocation or applies for or receives less than its allocation, those funds will be redistributed for use in other communities. Once awarded, any reductions or increase in NSPLI funds must be approved by the Department.

RECAPTURE OF UNOBLIGATED FUNDS In order to ensure that all NSP funds are obligated within 18 months from the date of an executed agreement between HUD and Florida, as required in Federal Register Notice, Volume 73, No. 194, dated October 6, 2008 and Title III of the Housing and Economic Recovery Act, 2008 (HERA) (Pub. L. 110-289, approved July 30, 2008), NSP funds shall be subject to recapture by Florida for both regular and supplemental grants, including applicable administrative funds. The Department considered the status of all funds obligated and expended to date when making the decision on capturing unobligated funds from the sub-grantee except for 5 percent of the original NSP grant amount. The amount of unobligated funds that sub-grantees will be allowed to keep at both 10 and 15 months is considered a level they should reasonably be able to obligate by the 18-month deadline. To establish a state requirement to recapture all of the unobligated funds at these milestones would put an unfair burden on those sub-grantees to have to obligate



all of their funds in a shorter timeframe than the already challenging federal requirement of 18 months, as well as deprive them of the opportunity to obligate or spend any of their funds in the last 3 months of the 18-month obligation period. Florida shall verify the amount of unobligated funds through the Disaster Recovery Grant Reporting System (DRGR). For purposes of the Neighborhood Stabilization Program, funds are obligated for an activity when the conditions set out in the NSP Policy Alert provided by HUD in April 2010 have been met.

RECAPTURE OF UNSPENT FUNDS In order to ensure that NSP funds are utilized within the 4-year timeframe as directed by HUD, Florida shall execute two-year (24 months) grant agreements with sub-grantees for both regular and supplemental NSPLI funds. If the sub-grantee has not spent its entire NSP award amount by the two-year completion date, Florida shall evaluate whether the sub-grantee has made substantial progress and whether an extension may be granted. If it is determined that substantial progress is being made and at least 50 percent of the funds have been spent, Florida may grant up to two regular contract extensions for a total of no more than 18 months, as warranted by the sub-grantee's overall progress, remaining activities, and funding. Following the extension(s), Florida shall recapture all unspent funds except for 10 percent of the original NSP grant amount, which will require a special extension in order to be spent after expiration of the regular extension(s). The 10 percent that sub-grantees will be allowed to keep at the end of the regular extension(s) is considered a level they should reasonably be able to spend within the 4-year period (48 months). To establish a state requirement to recapture all of the unspent funds when a grant contract expires would deprive those sub-grantees of an opportunity to spend any of their funds in the remaining months of the 48-month period. Florida shall verify the amount of unexpended funds through DRGR. For purposes of NSP, funds are considered expended when all invoices, accounts, and contractual agreements for NSP-funded activities have been paid in full. Any recaptured funds will be placed in Florida's Incentive-Based Set-Aside to be redistributed. **INCENTIVE-BASED SET-ASIDE** Given the urgency outlined by HUD in quickly addressing the serious housing crisis and utilizing NSP dollars in an expeditious manner, Florida is creating an Incentive-Based Set-Aside. Any unobligated or unspent NSP funds recaptured by Florida shall be set aside for state funded sub-grantees that are obligating and spending NSP funds in a judicious and expeditious manner. During the initial NSP application process, sub-grantees shall be directed to submit a special funding request that outlines any additional unmet needs or recently identified needs beyond those addressed in their basic application in order to be eligible to participate in the Incentive-Based Set-Aside. These special funding requests are subject to the same NSP guidelines and requirements set forth in Federal Register Notice, Volume 73, No. 194, dated October 6, 2008 and Title III of the Housing and Economic Recovery Act, 2008 (HERA) (Pub. L. 110-289, approved July 30, 2008). Incentive-Based Set-Aside funds shall be collected through the following processes. 1. Any unobligated funds recaptured at 10 and 15 months following execution of an agreement between HUD and the State shall be reallocated as Incentive-Based Set-Aside funds. 2. Any unspent funds recaptured at the end of the grant agreement or any extension shall be reallocated as Incentive-Based Set-Aside funds. Incentive-Based Set-Aside funds shall be distributed to sub-grantees based on the NSP funds they have obligated or spent. If the amount of Incentive-Based Set-Aside funds to be redistributed is deemed to exceed the capacity of the eligible sub-grantees to obligate these additional funds within 18 months from the date an agreement is executed between HUD and the State or to spend these funds within the program's 4-year timeframe, Florida may reallocate these recaptured funds to local governments receiving NSP funds directly from HUD or to any other entity it deems appropriate to accomplish the purposes of Florida's NSP program. With regard to allowable uses for Incentive-Based Set-Aside funds by sub-grantees, Florida will give priority to ensuring compliance with the Federal requirement to address the NSPLI target group. All Incentive-Based Set-Aside funding resulting from the recapture of unobligated funds must be obligated within 18 months of HUD's execution of an agreement between HUD and the State. Verification of obligation and expenditure rates shall be conducted through DRGR. Any Incentive-Based Set-Aside funding awards to Florida-funded sub-grantees shall be achieved through a modification to the existing sub-grantee NSP award agreement. The Action Plan has been revised to allow the Department to utilize technical assistance funds for administrative purposes. Initially, the Department planned to use a significant sum of admin funds to provide technical assistance relating to real estate transactions, property management and associated financial tracking. While several technical assistance contracts were entered into, and a number of technical assistance site visits were made, the Department has determined that the majority of the remaining technical assistance funds can best be utilized for administrative expenses, including monitoring of program income activities. On April 10, 2013, HUD approved a revision to our Substantial Amendment dated March 31, 2013. This revision changed our agency name from Department of Community Affairs to Department of Economic Opportunity, our contact person to Bob Dennis and the projected end date to "in accordance with the HUD Close-out Notice". We further defined our program income reporting and monitoring and management of the rental programs, both currently and after close-out. The revision also further defined Affordable Rents to be the lesser of 30% of gross income as defined by Florida Statute 420.0004(3) or Fair Market Rents (FMR) as published annually by HUD.

Definitions and Descriptions:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:



Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$117,783,310.75
Total Budget	(\$2,440,548.75)	\$117,783,310.75
Total Obligated	(\$2,440,548.75)	\$117,783,310.75
Total Funds Drawdown	(\$864,821.15)	\$107,671,921.63
Program Funds Drawdown	\$326,401.54	\$90,348,620.52
Program Income Drawdown	(\$1,191,222.69)	\$17,323,301.11
Program Income Received	\$182,246.85	\$19,852,805.65
Total Funds Expended	\$455,394.05	\$107,884,458.50
Match Contributed	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$13,671,221.70	\$26,795.00
Limit on Admin/Planning	\$9,114,147.80	\$9,551,887.85
Limit on State Admin	\$0.00	\$9,551,887.85

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$22,785,369.50	\$43,820,101.25

Overall Progress Narrative:

The State of Florida NSP1 has been quite successful. With only one project remaining, the other projects are 100% completed and Sub-grantees are continuing to earn and expend program income. Most of our Sub-grantees are in some stage of being administratively closed and a few are only pending full occupancy to begin the closeout process. Monitoring and technical assistance continues to take place along with administrative issues being addressed.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
Local Admin 21A, Local Admin	\$47,374.59	\$7,485,844.22	\$5,272,196.90



NSP #1, Homeownership -120% AMI	\$5,989.41	\$45,540,269.81	\$30,038,889.55
NSP #2, Redevelopment	\$0.00	\$3,594,111.68	\$3,262,832.11
NSP #3, Housing Finance	\$22,763.81	\$3,271,513.86	\$2,865,742.65
NSP #4, Land Banks	\$0.00	\$821,903.81	\$710,507.27
NSP #6, Rental -120% AMI	\$0.00	\$18,889,781.47	\$14,844,815.31
NSP #7, Rental -50% AMI	\$61,444.28	\$38,558,321.36	\$30,285,557.13
NSP #8, State Administration	\$188,829.45	\$3,127,354.06	\$3,068,079.60



Activities

Project # / Title: Local Admin 21A / Local Admin

Grantee Activity Number: Alachua Cnty 21A

Activity Title: Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

11/12/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Alachua County NSP 01

Activity Status:

Under Way

Project Title:

Local Admin

Projected End Date:

10/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Alachua County1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$300,000.00

Total Budget

\$0.00

\$300,000.00

Total Obligated

\$0.00

\$300,000.00

Total Funds Drawdown

\$0.00

\$232,088.19

Program Funds Drawdown

\$0.00

\$199,188.00

Program Income Drawdown

\$0.00

\$32,900.19

Program Income Received

\$0.00

\$287,477.02

Total Funds Expended

\$0.00

\$232,088.00

 Alachua County1

\$0.00

\$232,088.00

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

Alachua County

Activity Progress Narrative:

Pending Closeout



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Bay Cnty 21A
Activity Title: Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

09/10/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Bay County NSP Program Income

Activity Status:

Under Way

Project Title:

Local Admin

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Bay County2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$168,747.00
Total Budget	\$0.00	\$168,747.00
Total Obligated	\$0.00	\$168,747.00
Total Funds Drawdown	\$0.00	\$168,747.00
Program Funds Drawdown	\$0.00	\$168,747.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$168,747.00
Bay County2	\$0.00	\$168,747.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

Bay County

Activity Progress Narrative:

Pending Closeout

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Clay Cnty 21A
Activity Title: Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

09/10/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Clay County NSP Program Income

Activity Status:

Under Way

Project Title:

Local Admin

Projected End Date:

08/15/2014

Completed Activity Actual End Date:

08/19/2015

Responsible Organization:

Clay County

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$306,393.81
Total Budget	\$56,393.81	\$306,393.81
Total Obligated	\$56,393.81	\$306,393.81
Total Funds Drawdown	\$0.00	\$306,393.81
Program Funds Drawdown	\$0.00	\$129,812.55
Program Income Drawdown	\$0.00	\$176,581.26
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$226,580.18
Clay County	\$0.00	\$226,580.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

Clay County

Activity Progress Narrative:

Completed

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Davie 21A
Activity Title: Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

09/23/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Davie NSP Program Income

Activity Status:

Completed

Project Title:

Local Admin

Projected End Date:

02/15/2014

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Davie2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$211,787.70
Total Budget	(\$38,212.30)	\$211,787.70
Total Obligated	(\$38,212.30)	\$211,787.70
Total Funds Drawdown	\$0.00	\$211,787.70
Program Funds Drawdown	\$0.00	\$157,507.00
Program Income Drawdown	\$0.00	\$54,280.70
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$215,462.70
Davie2	\$0.00	\$215,462.70
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

City of Davie

Activity Progress Narrative:

Completed

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Delray Beach 21A

Activity Title: Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

Local Admin 21A

Project Title:

Local Admin

Projected Start Date:

02/05/2010

Projected End Date:

12/31/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Delray Beach1

Program Income Account:

Delray Beach NSP Program Income

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$209,795.90

Total Budget

\$0.00

\$209,795.90

Total Obligated

\$0.00

\$209,795.90

Total Funds Drawdown

\$0.00

\$153,077.19

Program Funds Drawdown

\$0.00

\$105,409.34

Program Income Drawdown

\$0.00

\$47,667.85

Program Income Received

\$0.00

\$67,439.93

Total Funds Expended

\$0.00

\$209,795.90

Delray Beach1

\$0.00

\$209,795.90

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

City of Delray Beach

Activity Progress Narrative:

Pending Closeout

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Martin Cnty 21A

Activity Title: Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

09/11/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Martin County NSP Program Income

Activity Status:

Under Way

Project Title:

Local Admin

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Martin County1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$264,546.61

Total Budget

\$4,546.61

\$264,546.61

Total Obligated

\$4,546.61

\$264,546.61

Total Funds Drawdown

\$5,649.39

\$264,546.61

Program Funds Drawdown

\$5,649.39

\$240,546.00

Program Income Drawdown

\$0.00

\$24,000.61

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$9,334.99

\$264,546.61

Martin County1

\$9,334.99

\$264,546.61

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

Martin County

Activity Progress Narrative:

Pending Closeout

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number: Melbourne 21A

Activity Title: Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

09/10/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Melbourne NSP Program Income

Activity Status:

Under Way

Project Title:

Local Admin

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Melbourne1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$200,000.00

Total Budget

\$0.00

\$200,000.00

Total Obligated

\$0.00

\$200,000.00

Total Funds Drawdown

\$1,505.96

\$167,400.36

Program Funds Drawdown

\$0.00

\$130,573.00

Program Income Drawdown

\$1,505.96

\$36,827.36

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$7,510.10

\$167,400.36

Melbourne1

\$7,510.10

\$167,400.36

Match Contributed

\$0.00

\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

City of Melbourne

Activity Progress Narrative:

Pending Closeout

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Okaloosa Cnty 21A
Activity Title:	Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

11/24/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

Okaloosa County NSP Program Income

Activity Status:

Under Way

Project Title:

Local Admin

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Okaloosa

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$250,000.00
Total Budget	\$0.00	\$250,000.00
Total Obligated	\$0.00	\$250,000.00
Total Funds Drawdown	\$0.00	\$71,996.75
Program Funds Drawdown	\$0.00	\$62,832.57
Program Income Drawdown	\$0.00	\$9,164.18
Program Income Received	\$0.00	\$13,194.04
Total Funds Expended	\$0.00	\$68,479.01
Okaloosa	\$0.00	\$68,479.01
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

Okaloosa County

Activity Progress Narrative:

Pending Closeout

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: Osceola Cnty 21A

Activity Title: Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

Local Admin 21A

Project Title:

Local Admin

Projected Start Date:

09/11/2009

Projected End Date:

08/09/2014

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Osceola County1

Program Income Account:

Osceola County

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,285,106.03
Total Budget	\$8,385.47	\$1,285,106.03
Total Obligated	\$8,385.47	\$1,285,106.03
Total Funds Drawdown	\$40,223.07	\$1,284,089.44
Program Funds Drawdown	\$40,223.07	\$958,243.00
Program Income Drawdown	\$0.00	\$325,846.44
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$97,874.65	\$1,284,089.44
Osceola County1	\$97,874.65	\$1,284,089.44
Match Contributed	\$0.00	\$0.00

Activity Description:

An amendment extending the end date of the contract with the department was approved. This will allow the local government to continue to report on program income and will also require that they continue to submit the reports required by the contract (i.e., monthly report on accomplishments, Section 3, MBE and annual audit). Minor budget adjustments were also made.

Local administration funding to carry out NSP.

Location Description:

Osceola County

Activity Progress Narrative:

Pending Closeout



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	St. Lucie Cnty 21A
Activity Title:	Administration

Activity Category:

Administration

Project Number:

Local Admin 21A

Projected Start Date:

10/06/2009

Benefit Type:

N/A

National Objective:

N/A

Program Income Account:

St. Lucie County NSP Program Income

Activity Status:

Completed

Project Title:

Local Admin

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

09/03/2015

Responsible Organization:

St. Lucie County1

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$400,565.99
Total Budget	\$199.79	\$400,565.99
Total Obligated	\$199.79	\$400,565.99
Total Funds Drawdown	\$1,701.92	\$399,035.97
Program Funds Drawdown	\$1,502.13	\$270,952.87
Program Income Drawdown	\$199.79	\$128,083.10
Program Income Received	\$0.00	\$11,059.69
Total Funds Expended	\$1,701.92	\$399,035.97
St. Lucie County1	\$1,701.92	\$399,035.97
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

St. Lucie County

Activity Progress Narrative:

Completed

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	Tallahassee 21A
Activity Title:	Administration

Activity Category:

Administration

Activity Status:

Under Way

Project Number:

Local Admin 21A

Project Title:

Local Admin

Projected Start Date:

10/06/2009

Projected End Date:

12/31/2013

Benefit Type:

N/A

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

Tallahassee1

Program Income Account:

Tallahassee NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$176,628.24
Program Funds Drawdown	\$0.00	\$151,891.81
Program Income Drawdown	\$0.00	\$24,736.43
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$176,628.24
Tallahassee1	\$0.00	\$176,628.24
Match Contributed	\$0.00	\$0.00

Activity Description:

Local administration funding to carry out NSP.

Location Description:

City of Tallahassee

Activity Progress Narrative:

Pending Closeout

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: NSP #1 / Homeownership -120% AMI

Grantee Activity Number: Alachua Cnty 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Alachua County NSP 01

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

10/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Alachua County2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

To Date

N/A

\$999,999.99

Total Budget

\$0.00

\$999,999.99

Total Obligated

\$0.00

\$999,999.99

Total Funds Drawdown

\$0.00

\$930,903.13

Program Funds Drawdown

\$0.00

\$803,504.17

Program Income Drawdown

\$0.00

\$127,398.96

Program Income Received

\$0.00

\$44,949.69

Total Funds Expended

\$0.00

\$930,903.13

Alachua County2

\$0.00

\$930,903.13



Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of housing units for sale to persons at/or below 120% AMI.

Location Description:

Selected census tracts within the City of Gainesville.

Activity Progress Narrative:

Has one re-sale pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/9
# of Singlefamily Units	0	11/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0
# Owner Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Alachua Cnty 02

Activity Title: Disposition

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

NSP #1

Project Title:

Homeownership -120% AMI

Projected Start Date:

11/12/2009

Projected End Date:

10/31/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Alachua County2

Program Income Account:

Alachua County NSP 01

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$96,029.94
Program Funds Drawdown	\$0.00	\$39,305.05
Program Income Drawdown	\$0.00	\$56,724.89
Program Income Received	\$0.00	\$100,540.70
Total Funds Expended	\$0.00	\$96,029.94
Alachua County2	\$0.00	\$96,029.94
Match Contributed	\$0.00	\$0.00

Activity Description:

Disposition (sale) after acquisition of units for persons/households at/or below 120% AMI.

Location Description:

Selected census tracts within the City Gainesville.

Activity Progress Narrative:

Has one re-sale pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/9
# of Singlefamily Units	0	11/9

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	11/9	11/9	100.00
# Owner Households	0	0	0	0/0	11/9	11/9	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Alachua Cnty 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
11/12/2009

Projected End Date:
10/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Alachua County1

Program Income Account:
Alachua County NSP 01

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$670,000.00
Total Budget	\$0.00	\$670,000.00
Total Obligated	\$0.00	\$670,000.00
Total Funds Drawdown	\$0.00	\$638,503.71
Program Funds Drawdown	\$0.00	\$383,530.69
Program Income Drawdown	\$0.00	\$254,973.02
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$638,503.71
Alachua County1	\$0.00	\$638,503.71
Alachua County2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

Selected census tracts within the City Gainesville.

Activity Progress Narrative:

Has one re-sale pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/9
# of Singlefamily Units	0	12/9



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/9	0/9	0
# Owner Households	0	0	0	0/0	0/9	0/9	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Bay Cnty 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Bay County NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Bay County2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,782,838.15
Total Budget	\$0.00	\$1,782,838.15
Total Obligated	\$0.00	\$1,782,838.15
Total Funds Drawdown	\$0.00	\$1,782,838.15
Program Funds Drawdown	\$0.00	\$1,240,189.00
Program Income Drawdown	\$0.00	\$542,649.15
Program Income Received	\$0.00	\$134,233.28
Total Funds Expended	\$0.00	\$1,782,838.15
Bay County2	\$0.00	\$1,782,838.15
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to persons at/or below 120% AMI.

Location Description:

Bay County - Panama City, Callaway, Cedar Grove, Springfield and the unincorporated areas of Bay County. (selected Census Tracts)

Activity Progress Narrative:

Has one re-sale home pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/12
# of Singlefamily Units	0	15/12



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/0	1/0	100.00
# Owner Households	0	0	0	0/0	1/0	1/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Bay Cnty 05

Activity Title: Housing Counseling

Activity Category:

Public services

Project Number:

NSP #1

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Bay County NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Bay County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,500.00
Total Budget	\$0.00	\$6,500.00
Total Obligated	\$0.00	\$6,500.00
Total Funds Drawdown	\$0.00	\$6,500.00
Program Funds Drawdown	\$0.00	\$6,500.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$6,500.00
Bay County1	\$0.00	\$6,500.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing counseling for qualified homebuyers at/below 120% AMI.

Location Description:

Bay County - Panama City, Callaway, Cedar Grove, Springfield and the unincorporated areas of Bay County (selected Census Tracts).

Activity Progress Narrative:

Has one re-sale home pending occupancy, under contract for purchase.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/28	0/28	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Bay Cnty 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
09/10/2009

Projected End Date:
06/30/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Bay County2

Program Income Account:
Bay County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$150,000.00
Total Budget	\$0.00	\$150,000.00
Total Obligated	\$0.00	\$150,000.00
Total Funds Drawdown	\$0.00	\$100,000.00
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$391,388.01
Total Funds Expended	\$0.00	\$100,000.00
Bay County2	\$0.00	\$100,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

Bay County - Panama City, Callaway, Cedar Grove, Springfield and the unincorporated areas of Bay County. (selected Census Tracts)

Activity Progress Narrative:

Has one re-sale home pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/7
# of Singlefamily Units	0	5/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/7	0/0	5/7	100.00
# Owner Households	0	0	0	5/7	0/0	5/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Clay Cnty 01

Activity Title: Aquisition

Activitiy Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Clay County NSP Program Income

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

08/15/2014

Completed Activity Actual End Date:

08/19/2015

Responsible Organization:

Clay County

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$2,516,840.72

Total Budget

(\$483,159.28)

\$2,516,840.72

Total Obligated

(\$483,159.28)

\$2,516,840.72

Total Funds Drawdown

(\$1,330,158.61)

\$1,186,682.11

Program Funds Drawdown

\$0.00

\$1,931,435.16

Program Income Drawdown

(\$1,330,158.61)

(\$744,753.05)

Program Income Received

\$80,501.58

\$1,771,912.46

Total Funds Expended

\$0.00

\$2,835,299.14

Clay County

\$0.00

\$2,835,299.14

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of housing units for sale to persons at/or below 120% AMI.

Location Description:

The City of Keystone Heights, City of Green Cove Springs, Orange Park and unincorporated Clay County.

Activity Progress Narrative:

Completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/16
# of Singlefamily Units	0	19/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	9/4	19/16	52.63
# Owner Households	0	0	0	1/0	9/4	19/16	52.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Clay Cnty 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
09/10/2009

Projected End Date:
08/15/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
08/19/2015

National Objective:
NSP Only - LMMI

Responsible Organization:
Clay County

Program Income Account:
Clay County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$546,336.21
Total Budget	(\$203,663.79)	\$546,336.21
Total Obligated	(\$203,663.79)	\$546,336.21
Total Funds Drawdown	\$0.00	\$546,336.21
Program Funds Drawdown	\$0.00	\$284,673.30
Program Income Drawdown	\$0.00	\$261,662.91
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$51,550.03	\$546,336.21
Clay County	\$51,550.03	\$546,336.21
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

The City of Keystone Heights, City of Green Cove springs, City of Orange and unincorporated Clay County.

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	19/16
# of Singlefamily Units	0	19/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	9/4	19/16	52.63
# Owner Households	0	0	0	1/0	9/4	19/16	52.63

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Davie 01
Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

09/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Davie NSP Program Income

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

02/15/2014

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Davie2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,036,572.19
Total Budget	(\$163,427.81)	\$1,036,572.19
Total Obligated	(\$163,427.81)	\$1,036,572.19
Total Funds Drawdown	\$55,602.58	\$1,036,572.19
Program Funds Drawdown	\$0.00	\$861,807.71
Program Income Drawdown	\$55,602.58	\$174,764.48
Program Income Received	\$0.00	\$542,821.97
Total Funds Expended	\$0.00	\$1,044,063.91
Davie2	\$0.00	\$1,044,063.91
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to households at/or below 120% AMI.

Location Description:

Eastern & Western Davie target areas.

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	12	12/15
# of Singlefamily Units	12	12/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	9	12	1/0	9/5	12/15	83.33
# Owner Households	1	9	12	1/0	9/5	12/15	83.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Davie 05
Activity Title:	Housing Counseling

Activity Category:

Public services

Project Number:

NSP #1

Projected Start Date:

09/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Davie NSP Program Income

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

02/15/2014

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Davie2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,400.00
Total Budget	(\$600.00)	\$1,400.00
Total Obligated	(\$600.00)	\$1,400.00
Total Funds Drawdown	\$0.00	\$1,400.00
Program Funds Drawdown	\$0.00	\$1,400.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,400.00
Davie2	\$0.00	\$1,400.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing Counseling to families purchasing homes through the local government's Neighborhood Stabilization Program.

Location Description:

Eastern & Western Davie target areas.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	8	11	1/0	9/5	12/15	83.33
# of Persons	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Davie 14A
Activity Title: Rehabilitation

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP #1

Projected Start Date:

09/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Davie NSP Program Income

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

02/15/2014

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Davie2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$501,837.45
Total Budget	(\$248,162.55)	\$501,837.45
Total Obligated	(\$248,162.55)	\$501,837.45
Total Funds Drawdown	\$2,804.43	\$501,837.45
Program Funds Drawdown	\$0.00	\$382,425.42
Program Income Drawdown	\$2,804.43	\$119,412.03
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$534,468.62
Davie2	\$0.00	\$534,468.62
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

Eastern & Western Davie target areas.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/15
# of Singlefamily Units	0	12/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	1	-3	0	1/0	9/5	12/15	83.33
# Owner Households	1	-3	0	1/0	9/5	12/15	83.33

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Delray Bch 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

02/05/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Delray Beach NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Delray Beach2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$1,663,383.68
Program Funds Drawdown	\$0.00	\$1,008,643.37
Program Income Drawdown	\$0.00	\$654,740.31
Program Income Received	\$0.00	\$478,746.35
Total Funds Expended	\$0.00	\$1,663,383.68
Delray Beach2	\$0.00	\$1,663,383.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to persons at/or below 120% AMI. Subgrant modification extended end date to 2013.

Location Description:

West Atlantic Avenue business district in Southwest area of the City of Delray.

Activity Progress Narrative:

Has two re-sale homes pending occupancy, both under contract for purchase. Balance of funds to be de-obligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/13
# of Singlefamily Units	0	15/13



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	7/0	7/0	100.00
# Owner Households	0	0	0	0/0	7/0	7/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Delray Bch 02

Activity Title: Disposition

Activity Category:

Disposition

Project Number:

NSP #1

Projected Start Date:

05/01/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Delray Beach NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

12/31/2014

Completed Activity Actual End Date:

Responsible Organization:

Delray Beach2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$13,548.63
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$13,548.63
Program Income Received	\$0.00	\$615,806.68
Total Funds Expended	\$0.00	\$13,548.63
Delray Beach2	\$0.00	\$13,548.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Disposition (sale) after acquisition of units for persons households at/or below 120% AMI.

Location Description:

West Atlantic Avenue business district within the Southwest area of the City of Delray Beach.

Activity Progress Narrative:

Has two re-sale homes pending occupancy, both under contract for purchase. Balance of funds to be de-obligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/0	0/0	1/0	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Delray Bch 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
02/05/2010

Projected End Date:
06/30/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Delray Beach1

Program Income Account:
Delray Beach NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$521,924.44
Program Funds Drawdown	\$0.00	\$158,722.39
Program Income Drawdown	\$0.00	\$363,202.05
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$514,783.56
Delray Beach1	\$0.00	\$514,783.56
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multi Family housing units for sale to households at/or below 120% AMI.

Location Description:

West Atlantic business district within the City of Delray Beach.

Activity Progress Narrative:

Has two re-sale homes pending occupancy, both under contract for purchase. Balance of funds to be de-obligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	20/13
# of Singlefamily Units	0	20/13



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	15/13	15/13	100.00
# Owner Households	0	0	0	0/0	15/13	15/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Martin Cnty 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Martin County NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

Responsible Organization:

Martin County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,716,986.90
Total Budget	(\$133,013.10)	\$1,716,986.90
Total Obligated	(\$133,013.10)	\$1,716,986.90
Total Funds Drawdown	\$4,164.66	\$1,603,866.43
Program Funds Drawdown	\$4,164.66	\$1,405,000.00
Program Income Drawdown	\$0.00	\$198,866.43
Program Income Received	\$0.00	\$21,554.23
Total Funds Expended	\$4,164.44	\$1,603,866.21
Martin County1	\$4,164.44	\$1,603,866.21
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to households at/or below 120% AMI.

Location Description:

City of Stuart, Rio, Jensen Beach, Palm City, Golden Gate, and areas between Southeast Federal Highway and Southeast Dixie Highway within Martin County.

Activity Progress Narrative:

Finished rehab on final triplex. Property transferred to a non-profit management and rental pending occupancy

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/16
# of Singlefamily Units	0	0/16



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/16	0/16	0
# Owner Households	0	0	0	0/0	0/16	0/16	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Martin Cnty 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
09/11/2009

Projected End Date:
06/30/2015

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Martin County1

Program Income Account:
Martin County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$850,918.68
Total Budget	\$918.68	\$850,918.68
Total Obligated	\$918.68	\$850,918.68
Total Funds Drawdown	\$918.68	\$850,918.68
Program Funds Drawdown	\$918.68	\$342,000.00
Program Income Drawdown	\$0.00	\$508,918.68
Program Income Received	\$0.00	\$941,376.82
Total Funds Expended	\$0.00	\$850,000.00
Martin County1	\$0.00	\$850,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

City of Stuart, Rio, Jensen Beach, Palm City, Golden Gate, and areas between Southeast Federal Highway and Southeast Dixie Highway within Martin County.

Activity Progress Narrative:

Finished rehab on final triplex. Property transferred to a non-profit management and rental pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/8
# of Singlefamily Units	0	3/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/8	3/8	100.00
# Owner Households	0	0	0	0/0	3/8	3/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Melbourne 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Melbourne NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Melbourne1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$725,000.00
Total Budget	\$0.00	\$725,000.00
Total Obligated	\$0.00	\$725,000.00
Total Funds Drawdown	\$0.00	\$716,192.69
Program Funds Drawdown	\$0.00	\$641,688.55
Program Income Drawdown	\$0.00	\$74,504.14
Program Income Received	\$0.00	\$58,031.50
Total Funds Expended	\$0.00	\$716,192.69
Melbourne1	\$0.00	\$716,192.69
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to persons at/or below 120% AMI.

Location Description:

City of Melbourne census tracts: 642.00, 643.01, 643.02, 644.00, 645.00, 647.00, 648.00, 649.02 and 651.01.

Activity Progress Narrative:

Completed rehab on final property that will be rented to "set aside" pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	18/13
# of Singlefamily Units	0	18/13



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	16/13	16/13	100.00
# Owner Households	0	0	0	0/0	16/13	16/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Melbourne 02

Activity Title: Disposition

Activity Category:

Disposition

Activity Status:

Cancelled

Project Number:

NSP #1

Project Title:

Homeownership -120% AMI

Projected Start Date:

09/10/2009

Projected End Date:

02/15/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Melbourne1

Program Income Account:

Melbourne NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$669,511.84
Total Funds Expended	\$0.00	\$0.00
Melbourne1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Disposition (sale) after acquisition of units for persons/households at/or below 120% AMI.

Location Description:

City of Melbourne census tracts: 642.00, 643.01, 643.02, 644.00, 645.00, 647.00, 648.00, 649.02 and 651.01.

Activity Progress Narrative:

Completed rehab on final property that will be rented to "set aside" pending occupancy

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/13
# of Singlefamily Units	0	1/13

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/13	1/13	100.00
# Owner Households	0	0	0	0/0	1/13	1/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Melbourne 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP #1

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Melbourne NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Melbourne1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,138,691.53
Total Budget	\$0.00	\$1,138,691.53
Total Obligated	\$0.00	\$1,138,691.53
Total Funds Drawdown	\$0.00	\$1,137,918.59
Program Funds Drawdown	\$0.00	\$517,929.43
Program Income Drawdown	\$0.00	\$619,989.16
Program Income Received	\$0.00	\$254,428.52
Total Funds Expended	\$0.00	\$1,034,345.08
Melbourne1	\$0.00	\$1,034,345.08
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

City of Melbourne census tracts: 642.00, 643.01, 643.02, 644.00, 645.00, 647.00, 648.00, 649.02 and 651.01.

Activity Progress Narrative:

Completed rehab on final property that will be rented to "set aside" pending occupancy

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/13
# of Singlefamily Units	0	17/13



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	16/13	16/13	100.00
# Owner Households	0	0	0	0/0	16/13	16/13	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Ocala 02
Activity Title:	Disposition

Activity Category:

Disposition

Project Number:

NSP #1

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Ocala NSP PI

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Ocala1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$361.80
Total Budget	\$0.00	\$361.80
Total Obligated	\$0.00	\$361.80
Total Funds Drawdown	\$0.00	\$361.80
Program Funds Drawdown	\$0.00	\$361.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$361.80
Ocala1	\$0.00	\$361.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Cost related to disposition after acquisition and rehabilitation are complete. Activity added in modification executed March 2012, property moved from rent LH25.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	2	4/4
# of Singlefamily Units	2	4/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	-2	0	2	0/0	0/0	4/4	0.00
# Renter Households	-2	0	2	0/0	0/0	4/4	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Osceola Cnty 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Osceola County

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

08/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Osceola County2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$6,000,000.00
Total Budget	\$0.00	\$6,000,000.00
Total Obligated	\$0.00	\$6,000,000.00
Total Funds Drawdown	\$0.00	\$6,000,000.00
Program Funds Drawdown	\$0.00	\$4,961,852.64
Program Income Drawdown	\$0.00	\$1,038,147.36
Program Income Received	\$0.00	\$3,417,625.32
Total Funds Expended	\$0.00	\$6,000,000.00
Osceola County2	\$0.00	\$6,000,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to households at/or below 120% AMI. Homeownership/LMMI and Rental/VLI & LMMI strategies being undertaken by subgrantee.

Location Description:

Kissimmee, St. Cloud, Buenaventura Lakes and Poinciana (and surrounding areas) within Osceola County.

Activity Progress Narrative:

All properties occupied, currently pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/40
# of Singlefamily Units	0	1/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/0	0/40	0/40	0	
# Owner Households	0	0	0	0/0	0/40	0/40	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Osceola Cnty 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
09/11/2009

Projected End Date:
08/09/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Osceola County1

Program Income Account:
Osceola County

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,290,512.07
Total Budget	\$0.00	\$3,290,512.07
Total Obligated	\$0.00	\$3,290,512.07
Total Funds Drawdown	\$0.00	\$3,243,940.65
Program Funds Drawdown	\$0.00	\$1,446,473.27
Program Income Drawdown	\$0.00	\$1,797,467.38
Program Income Received	\$0.00	\$706,265.33
Total Funds Expended	\$0.00	\$3,243,940.65
Osceola County1	\$0.00	\$3,243,940.65
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

Kissimmee, St. Cloud, Buenaventura Lakes and Poinciana (and surrounding areas) within Osceola County.

Activity Progress Narrative:

All properties occupied, currently pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	20/20
# of Singlefamily Units	0	20/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/20	0/20	0
# Owner Households	0	0	0	0/0	0/20	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: St. Lucie Cnty 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

St. Lucie County NSP Program Income

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

09/03/2015

Responsible Organization:

St. Lucie County1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$2,045,635.36

Total Budget

(\$154,364.64)

\$2,045,635.36

Total Obligated

(\$154,364.64)

\$2,045,635.36

Total Funds Drawdown

\$0.00

\$2,045,635.36

Program Funds Drawdown

\$0.00

\$1,878,679.62

Program Income Drawdown

\$0.00

\$166,955.74

Program Income Received

\$0.00

\$788,942.57

Total Funds Expended

\$0.00

\$2,045,635.36

St. Lucie County1

\$0.00

\$2,045,635.36

Match Contributed

\$0.00

\$0.00

Activity Description:

Acquisition of housing units for sale to households at/or below 120% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision) within St. Lucie County.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	27	29/15
# of Singlefamily Units	27	29/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	17	27	10/0	19/15	29/15	100.00
# Owner Households	10	17	27	10/0	19/15	29/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: St. Lucie Cnty 02

Activity Title: Disposition

Activity Category:

Disposition

Activity Status:

Completed

Project Number:

NSP #1

Project Title:

Homeownership -120% AMI

Projected Start Date:

10/06/2009

Projected End Date:

06/30/2015

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

09/03/2015

National Objective:

NSP Only - LMMI

Responsible Organization:

St. Lucie County1

Program Income Account:

St. Lucie County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$145,010.68
Total Budget	(\$4,989.32)	\$145,010.68
Total Obligated	(\$4,989.32)	\$145,010.68
Total Funds Drawdown	\$3,785.21	\$145,010.68
Program Funds Drawdown	\$906.07	\$10,095.76
Program Income Drawdown	\$2,879.14	\$134,914.92
Program Income Received	\$0.00	\$526,655.82
Total Funds Expended	\$0.00	\$143,731.02
St. Johns County1	\$0.00	\$2,693.41
St. Lucie County3	\$0.00	\$141,037.61
Match Contributed	\$0.00	\$0.00

Activity Description:

Disposition (sale) after acquisition of units for persons/households at/or below 120% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision) within St. Lucie County.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/15



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	17	29/15
# of Singlefamily Units	17	29/15

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	7	17	10/0	19/15	29/15	100.00
# Owner Households	10	7	17	10/0	19/15	29/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	St. Lucie Cnty 05
Activity Title:	Housing Counseling

Activity Category:

Public services

Project Number:

NSP #1

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

St. Lucie County NSP Program Income

Activity Status:

Completed

Project Title:

Homeownership -120% AMI

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

09/03/2015

Responsible Organization:

St. Lucie County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000.00
Total Budget	\$0.00	\$2,000.00
Total Obligated	\$0.00	\$2,000.00
Total Funds Drawdown	\$0.00	\$2,000.00
Program Funds Drawdown	\$0.00	\$1,379.40
Program Income Drawdown	\$0.00	\$620.60
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,000.00
St. Lucie County1	\$0.00	\$2,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Housing counseling for homebuyers at/below 120% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision) within St. Lucie County.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	0/0	0/0	0

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	20	30	10/0	20/20	30/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	St. Lucie Cnty 14A
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
10/06/2009

Projected End Date:
06/30/2015

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
09/03/2015

National Objective:
NSP Only - LMMI

Responsible Organization:
St. Lucie County1

Program Income Account:
St. Lucie County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$851,281.64
Total Budget	\$0.00	\$851,281.64
Total Obligated	\$0.00	\$851,281.64
Total Funds Drawdown	\$0.00	\$851,281.64
Program Funds Drawdown	\$0.00	\$535,933.85
Program Income Drawdown	\$0.00	\$315,347.79
Program Income Received	\$0.00	\$258.15
Total Funds Expended	\$0.00	\$851,241.64
St. Lucie County1	\$0.00	\$851,241.64
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision).

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	26	29/15
# of Singlefamily Units	26	29/15



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	16	26	10/0	19/15	29/15	100.00
# Owner Households	10	16	26	10/0	19/15	29/15	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Tallahassee 01

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #1

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Tallahassee NSP Program Income

Activity Status:

Under Way

Project Title:

Homeownership -120% AMI

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tallahassee1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$130,000.00
Total Budget	\$0.00	\$130,000.00
Total Obligated	\$0.00	\$130,000.00
Total Funds Drawdown	\$0.00	\$103,339.00
Program Funds Drawdown	\$0.00	\$103,339.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$103,339.00
Tallahassee1	\$0.00	\$103,339.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for sale to households at/or below 120% AMI.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/2
# of Singlefamily Units	0	10/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/2	0/2	0
# Owner Households	0	0	0	0/0	0/2	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Tallahassee 14A
Activity Title:	Rehabilitation - Single Family 120%

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #1

Project Title:
Homeownership -120% AMI

Projected Start Date:
10/06/2009

Projected End Date:
12/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Tallahassee1

Program Income Account:
Tallahassee NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$158,389.18
Program Funds Drawdown	\$0.00	\$155,799.66
Program Income Drawdown	\$0.00	\$2,589.52
Program Income Received	\$0.00	\$69,027.94
Total Funds Expended	\$0.00	\$158,369.48
Tallahassee1	\$0.00	\$158,369.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for sale to households at/or below 120% AMI.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	3/2
# of Singlefamily Units	0	3/2



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	3/2	3/2	100.00
# Owner Households	0	0	0	0/0	3/2	3/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: NSP #2 / Redevelopment

Grantee Activity Number:	Tallahassee 04 Land Banks
Activity Title:	Clearance and Remediation

Activity Category:

Clearance and Demolition

Project Number:

NSP #2

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Tallahassee NSP Program Income

Activity Status:

Under Way

Project Title:

Redevelopment

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tallahassee1

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$45,440.04
Program Funds Drawdown	\$0.00	\$29,579.79
Program Income Drawdown	\$0.00	\$15,860.25
Program Income Received	\$0.00	\$0.00



Total Funds Expended	\$0.00	\$45,440.04
Tallahassee1	\$0.00	\$45,440.04
Match Contributed	\$0.00	\$0.00

Activity Description:

Demolition and clearance of properties/housing for redevelopment.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	5/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: NSP #3 / Housing Finance

Grantee Activity Number: Bay Cnty 13
Activity Title: Homeownership Assistance



Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP #3

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Bay County NSP Program Income

Activity Status:

Under Way

Project Title:

Housing Finance

Projected End Date:

06/30/2014

Completed Activity Actual End Date:**Responsible Organization:**

Bay County2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Bay County2	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Financial assistance of eligible homebuyers.

Location Description:

Target Area: Panama City, Callaway, Cedar Gove, Springfield and unincorporated Bay County.

Activity Progress Narrative:

Has one re-sale home pending, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Singlefamily Units	0	0/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/8	0/8	0
# Owner Households	0	0	0	0/0	0/8	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Martin County
Activity Title:	Homeownership Assistance

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP #3

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Housing Finance

Projected End Date:

08/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Martin County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Martin County1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Homeownership Assistance - including administrative assistance to facilitate homeownership.

Location Description:

Activity Progress Narrative:

Finished rehab on final triplex. Property transferred to a non-profit for management and rental pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2
# of Multifamily Units	0	0/1
# of Singlefamily Units	0	0/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Ocala 13
Activity Title:	Homeownership Assistance

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP #3

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Ocala NSP PI

Activity Status:

Completed

Project Title:

Housing Finance

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Ocala1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$20,000.00
Total Funds Drawdown	\$0.00	\$20,000.00
Program Funds Drawdown	\$0.00	\$20,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$20,000.00
Ocala1	\$0.00	\$20,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Homeownership assistance, including administrative expenses to facilitate homeownership. Activity added in modification executed March 2012.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1
# of Singlefamily Units	0	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: St. Lucie Cnty 13
Activity Title: Homeownership Assistance

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

NSP #3

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

St. Lucie County NSP Program Income

Activity Status:

Completed

Project Title:

Housing Finance

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

09/03/2015

Responsible Organization:

St. Lucie County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$631,458.61
Total Budget	(\$23,880.28)	\$631,458.61
Total Obligated	(\$23,880.28)	\$631,458.61
Total Funds Drawdown	\$38,600.00	\$628,970.82
Program Funds Drawdown	\$22,763.81	\$391,626.13
Program Income Drawdown	\$15,836.19	\$237,344.69
Program Income Received	\$41,874.09	\$41,874.09
Total Funds Expended	\$38,600.44	\$628,970.82
St. Lucie County1	\$38,600.44	\$628,970.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Homeownership assistance - including administrative expenses to facilitate homeownership.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision).

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	18	27/10
# of Singlefamily Units	18	27/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	9	11	20	9/0	18/10	27/10	100.00
# Owner Households	9	11	20	9/0	18/10	27/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: NSP #4 / Land Banks

Grantee Activity Number: Tallahassee 01 Land Bank

Activity Title: Acquisition - Land Bank

Activity Category:

Land Banking - Acquisition (NSP Only)

Project Number:

NSP #4

Projected Start Date:

10/06/2009

Benefit Type:

Area Benefit (Census)

National Objective:

NSP Only - LMMI

Program Income Account:

Tallahassee NSP Program Income

Activity Status:

Under Way

Project Title:

Land Banks

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tallahassee1

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

To Date

N/A

\$110,000.00

Total Budget

\$0.00

\$110,000.00

Total Obligated

\$0.00

\$110,000.00

Total Funds Drawdown

\$0.00

\$98,603.46

Program Funds Drawdown

\$0.00

\$98,603.46

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00



Total Funds Expended	\$0.00	\$98,603.46
Tallahassee1	\$0.00	\$98,603.46
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquire abandoned or foreclosed properties to bring back into productive use, raising property values and creating affordable housing and homeownership opportunity. Purchased properties will be land banked, redeveloped, marketed and disposed within 10 years.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	6/6
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/0

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: NSP #6 / Rental -120% AMI

Grantee Activity Number: Clay Cnty 14A Rentals -120%
Activity Title: Rehab-Single Family 120%



Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP #6

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Clay County NSP Program Income

Activity Status:

Completed

Project Title:

Rental -120% AMI

Projected End Date:

08/15/2014

Completed Activity Actual End Date:

08/19/2015

Responsible Organization:

Clay Cnty

Overall**Total Projected Budget from All Sources****Jul 1 thru Sep 30, 2015**

N/A

To Date

\$66,785.38

Total Budget

(\$36,214.62)

\$66,785.38

Total Obligated

(\$36,214.62)

\$66,785.38

Total Funds Drawdown

\$0.00

\$66,785.38

Program Funds Drawdown

\$0.00

\$66,410.38

Program Income Drawdown

\$0.00

\$375.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$66,410.38

Clay Cnty

\$0.00

\$66,410.38

Match Contributed

\$0.00

\$0.00

Activity Description:**Location Description:****Activity Progress Narrative:**

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/0
# of Singlefamily Units	0	5/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	4/0	5/0	80.00
# Renter Households	0	0	0	0/0	4/0	5/0	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Clay County 01 Rental 120%

Activity Title: Acquisition-Rental 120%

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Completed

Project Number:

NSP #6

Project Title:

Rental -120% AMI

Projected Start Date:

09/10/2009

Projected End Date:

08/15/2014

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

08/19/2015

National Objective:

NSP Only - LMMI

Responsible Organization:

Clay Cnty

Program Income Account:

Clay County NSP Program Income

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$115,535.27

Total Budget

\$39,671.10

\$115,535.27

Total Obligated

\$39,671.10

\$115,535.27

Total Funds Drawdown

\$0.00

\$115,535.27

Program Funds Drawdown

\$0.00

\$38,705.83

Program Income Drawdown

\$0.00

\$76,829.44

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$38,705.83

Clay Cnty

\$0.00

\$38,705.83

Match Contributed

\$0.00

\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	4/0
# of Singlefamily Units	4	4/0



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	4	5	0/0	4/0	5/0	80.00
# Renter Households	0	4	5	0/0	4/0	5/0	80.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Ocala 01 Rental 120%
Activity Title: Acquisition - Rentals LMMI

Activity Category:

Acquisition - general

Project Number:

NSP #6

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Ocala NSP PI

Activity Status:

Completed

Project Title:

Rental -120% AMI

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Ocala1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$218,492.17
Total Budget	\$0.00	\$218,492.17
Total Obligated	\$0.00	\$218,492.17
Total Funds Drawdown	\$0.00	\$218,492.17
Program Funds Drawdown	\$0.00	\$218,492.17
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$218,492.17
Ocala1	\$0.00	\$218,492.17
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of properties for rent to LMMI households. Activity added in modification executed March 2012, property moved from rent LH25.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	-1	3	0/0	0/0	4/4	0.00
# Renter Households	0	-1	3	0/0	0/0	4/4	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Ocala 14A Rental 120%
Activity Title: Rehabilitation - Rental 120%

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Completed

Project Number:
 NSP #6

Project Title:
 Rental -120% AMI

Projected Start Date:
 09/11/2009

Projected End Date:
 06/30/2013

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:
 10/15/2015

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Ocala1

Program Income Account:
 Ocala NSP PI

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$44,448.26
Total Budget	\$0.00	\$44,448.26
Total Obligated	\$0.00	\$44,448.26
Total Funds Drawdown	\$0.00	\$44,448.26
Program Funds Drawdown	\$0.00	\$44,448.26
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$44,448.26
Ocala1	\$0.00	\$44,448.26
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for rent to LMMI households. Activity added in modification executed March 2012, property moved from rent LH25.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

completed.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/4
# of Singlefamily Units	0	4/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	-1	3	0/0	0/0	4/4	0.00
# Renter Households	0	-1	3	0/0	0/0	4/4	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Okaloosa Cnty 01 Rental 120%

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #6

Projected Start Date:

11/24/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Okaloosa County NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -120% AMI

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Okaloosa

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,800,000.00
Total Budget	\$0.00	\$1,800,000.00
Total Obligated	\$0.00	\$1,800,000.00
Total Funds Drawdown	\$0.00	\$1,749,093.12
Program Funds Drawdown	\$0.00	\$1,749,093.12
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$58,218.64	\$74,172.35
Total Funds Expended	\$0.00	\$1,749,093.12
Okaloosa	\$0.00	\$1,749,093.12
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for rent to LMMI households (80%-120% AMI).

Location Description:

Shiloh Place in Crestview, Ft. Walton Beach area and neighborhoods in areas of greatest need within Okaloosa County.

Activity Progress Narrative:

All properties occupied, construction project starting with 6 more rental units on land banked property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	7/7	7/7	100.00
# Renter Households	0	0	0	0/0	7/7	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Okaloosa Cnty 14A Rental - 120%
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #6

Project Title:
Rental -120% AMI

Projected Start Date:
11/24/2009

Projected End Date:
03/31/2016

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Okaloosa

Program Income Account:
Okaloosa County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$59,172.06
Total Budget	\$0.00	\$59,172.06
Total Obligated	\$0.00	\$59,172.06
Total Funds Drawdown	\$0.00	\$59,172.06
Program Funds Drawdown	\$0.00	\$59,172.06
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$7,335.74
Total Funds Expended	\$0.00	\$59,172.06
Okaloosa	\$0.00	\$59,172.06
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for rent to LMMI households (80%-120% AMI).

Location Description:

Shiloh Place in Crestview, Ft. Walton Beach area and neighborhoods in areas of greatest need within Okaloosa County.

Activity Progress Narrative:

All properties occupied, construction project starting with 6 more rental units on land banked property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/46
# of Singlefamily Units	0	0/46



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/46	0/46	0
# Owner Households	0	0	0	0/0	0/0	0/0	0
# Renter Households	0	0	0	0/0	0/46	0/46	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Okaloosa Cnty 14B Rental 120%
Activity Title:	Rehabilitation-Multi Family 120%

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #6

Project Title:
Rental -120% AMI

Projected Start Date:
11/24/2009

Projected End Date:
03/31/2016

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LMMI

Responsible Organization:
Okaloosa

Program Income Account:
Okaloosa County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$226,438.30
Total Budget	\$0.00	\$226,438.30
Total Obligated	\$0.00	\$226,438.30
Total Funds Drawdown	\$2,931.39	\$52,033.58
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$2,931.39	\$52,033.58
Program Income Received	\$84.32	\$400,918.60
Total Funds Expended	\$0.00	\$21,193.44
Okaloosa	\$0.00	\$21,193.44
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multi Family housing units for lease to households at/or below 120%

Location Description:

Activity Progress Narrative:

All properties occupied, construction project starting with 6 more rental units on land banked property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Multifamily Units	0	0/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/5	0/5	0
# Renter Households	0	0	0	0/0	0/5	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Osceola Cnty 01 Rental 120%

Activity Title: Acquisition Rental 120%

Activity Category:

Acquisition - general

Project Number:

NSP #6

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Osceola County

Activity Status:

Under Way

Project Title:

Rental -120% AMI

Projected End Date:

08/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Osceola County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$700,000.00
Total Budget	\$0.00	\$700,000.00
Total Obligated	\$0.00	\$700,000.00
Total Funds Drawdown	\$0.00	\$650,000.00
Program Funds Drawdown	\$0.00	\$580,738.42
Program Income Drawdown	\$0.00	\$69,261.58
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$650,000.00
Osceola County1	\$0.00	\$650,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 120% AMI. Homeownership/LMMI and Rental/VLI & LMMI strategies being undertaken by subgrantee.

Location Description:

Kissimmee, St. Cloud, Buenaventura Lakes, Poinciana (and surrounding areas)within Osceola County.

Activity Progress Narrative:

All properties occupied, currently pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Multifamily Units	0	0/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/20	0/20	0
# Renter Households	0	0	0	0/0	0/20	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Osceola Cnty 14B Rental
Activity Title:	Rehabilitation - Multi Family

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP #6

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Osceola County

Activity Status:

Under Way

Project Title:

Rental -120% AMI

Projected End Date:

02/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Osceola County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$4,170,873.64
Total Budget	\$0.00	\$4,170,873.64
Total Obligated	\$0.00	\$4,170,873.64
Total Funds Drawdown	\$0.00	\$4,159,873.64
Program Funds Drawdown	\$0.00	\$2,759,190.95
Program Income Drawdown	\$0.00	\$1,400,682.69
Program Income Received	\$0.00	\$944,176.20
Total Funds Expended	\$0.00	\$4,135,429.18
Osceola County1	\$0.00	\$4,135,429.18
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multi Family housing units for lease for households at/or below 50% AMI.

Location Description:

Kissimmee, St. Cloud, Buenaventura Lakes and Poinciana (and surrounding areas) within Osceola County.

Activity Progress Narrative:

All properties occupied, currently pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	18/20
# of Multifamily Units	0	18/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	18/20	0/0	18/20	100.00
# Renter Households	0	0	0	18/20	0/0	18/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Osceola Cnty 14B Rental 120%
Activity Title: Rehabilitation - Multi Family 120%

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 NSP #6

Project Title:
 Rental -120% AMI

Projected Start Date:
 09/11/2009

Projected End Date:
 08/09/2014

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LMMI

Responsible Organization:
 Osceola County1

Program Income Account:
 Osceola County

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,750,000.00
Total Budget	\$0.00	\$2,750,000.00
Total Obligated	\$0.00	\$2,750,000.00
Total Funds Drawdown	\$0.00	\$2,728,667.48
Program Funds Drawdown	\$0.00	\$2,292,006.08
Program Income Drawdown	\$0.00	\$436,661.40
Program Income Received	\$0.00	\$10,166.00
Total Funds Expended	\$0.00	\$2,728,667.48
Osceola County1	\$0.00	\$2,728,667.48
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multi Family housing units for lease to households at/or below 120% AMI.

Location Description:

Kissimmee, St. Cloud, Buenaventura Lakes and Poinciana (and surrounding areas) within Osceola County.

Activity Progress Narrative:

All properties occupied, currently pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	20/20
# of Multifamily Units	0	20/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	20/20	20/20	100.00
# Renter Households	0	0	0	0/0	20/20	20/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Tallahassee 01 Rental 120%

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #6

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Program Income Account:

Tallahassee NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -120% AMI

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tallahassee1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$489,872.13
Total Budget	\$0.00	\$489,872.13
Total Obligated	\$0.00	\$489,872.13
Total Funds Drawdown	\$0.00	\$357,275.00
Program Funds Drawdown	\$0.00	\$357,275.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$357,275.00
Tallahassee1	\$0.00	\$357,275.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to households at/or below 120% AMI.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	56/42
# of Multifamily Units	0	56/42



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	56/42	56/42	100.00
# Renter Households	0	0	0	0/0	56/42	56/42	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: NSP #7 / Rental -50% AMI

Grantee Activity Number: Alachua Cnty 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

11/12/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Alachua County NSP 01

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

10/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Alachua County2

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

To Date

N/A

\$1,300,000.00

Total Budget

\$0.00

\$1,300,000.00

Total Obligated

\$0.00

\$1,300,000.00

Total Funds Drawdown

\$0.00

\$1,244,783.03

Program Funds Drawdown

\$0.00

\$1,193,812.84

Program Income Drawdown

\$0.00

\$50,970.19

Program Income Received

\$0.00

\$0.00



Total Funds Expended	\$0.00	\$1,244,783.03
Alachua County2	\$0.00	\$1,244,783.03
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI.

Location Description:

Selected census tracts within the City of Gainesville.

Activity Progress Narrative:

Has one re-sale pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/11	0/0	0/11	0
# Renter Households	0	0	0	0/11	0/0	0/11	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Alachua Cnty 02 Rental

Activity Title: Disposition - Rental

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

NSP #7

Project Title:

Rental -50% AMI

Projected Start Date:

11/12/2009

Projected End Date:

10/31/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Alachua County1

Program Income Account:

Alachua County NSP 01

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$70,000.00
Total Budget	\$0.00	\$70,000.00
Total Obligated	\$0.00	\$70,000.00
Total Funds Drawdown	\$0.00	\$66,272.33
Program Funds Drawdown	\$0.00	\$40,412.65
Program Income Drawdown	\$0.00	\$25,859.68
Program Income Received	\$0.00	\$231,333.92
Total Funds Expended	\$0.00	\$66,272.33
Alachua County1	\$0.00	\$66,272.33
Match Contributed	\$0.00	\$0.00

Activity Description:

Disposition cost after acquisition of units for persons/households at/or below 50% AMI.

Location Description:

Selected census tracts within the City Gainesville.

Activity Progress Narrative:

Has one re-sale pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	11/11
# of Singlefamily Units	0	11/11



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/11	0/0	6/11	100.00
# Renter Households	0	0	0	6/11	0/0	6/11	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Alachua Cnty 14A Rental
Activity Title: Rehabilitation - Single Family

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 NSP #7

Project Title:
 Rental -50% AMI

Projected Start Date:
 11/12/2009

Projected End Date:
 10/31/2013

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Alachua County2

Program Income Account:
 Alachua County NSP 01

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$330,226.52
Total Budget	\$0.00	\$330,226.52
Total Obligated	\$0.00	\$330,226.52
Total Funds Drawdown	\$0.00	\$330,226.52
Program Funds Drawdown	\$0.00	\$269,484.60
Program Income Drawdown	\$0.00	\$60,741.92
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$330,226.52
Alachua County2	\$0.00	\$330,226.52
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for rental to households at/or below 50% AMI.

Location Description:

Selected census tracts within the City Gainesville.

Activity Progress Narrative:

Has one re-sale pending occupancy, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	12/11
# of Singlefamily Units	0	12/11

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/11	0/0	0/11	0	
# Renter Households	0	0	0	0/11	0/0	0/11	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Bay Cnty 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Bay County NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Bay County2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$680,000.00
Total Budget	\$0.00	\$680,000.00
Total Obligated	\$0.00	\$680,000.00
Total Funds Drawdown	\$0.00	\$680,000.00
Program Funds Drawdown	\$0.00	\$680,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$17,027.86
Total Funds Expended	\$0.00	\$680,000.00
Bay County2	\$0.00	\$680,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI.

Location Description:

Bay County - Panama City, Callaway, Cedar Grove, Springfield and the unincorporated areas of Bay County. (selected Census Tracts)

Activity Progress Narrative:

Has one re-sale home pending, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/8
# of Singlefamily Units	0	10/8



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/0	0/8	0
# Renter Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Bay Cnty 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/10/2009

Projected End Date:
06/30/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Bay County2

Program Income Account:
Bay County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$228,311.00
Total Budget	\$0.00	\$228,311.00
Total Obligated	\$0.00	\$228,311.00
Total Funds Drawdown	\$0.00	\$228,311.00
Program Funds Drawdown	\$0.00	\$228,311.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$228,311.00
Bay County2	\$0.00	\$228,311.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

Panama City, Callaway, Cedar Grove, Springfield and unincorporated Bay County.

Activity Progress Narrative:

Has one re-sale home pending, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	10/8
# of Singlefamily Units	0	10/8

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	10/8	0/0	10/8	100.00
# Renter Households	0	0	0	10/8	0/0	10/8	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Bay Cnty 14B Rental
Activity Title:	Rehabilitation - Multi Family Rental

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/10/2009

Projected End Date:
06/30/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Bay County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$100,000.00
Program Funds Drawdown	\$0.00	\$100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$100,000.00
Bay County1	\$0.00	\$100,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Activity Progress Narrative:

Has one re-sale home pending, under contract for purchase.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/4
# of Multifamily Units	0	0/4



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/4	0
# Renter Households	0	0	0	0/0	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Clay Cnty 01 Rental
Activity Title:	Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Clay County NSP Program Income

Activity Status:

Completed

Project Title:

Rental -50% AMI

Projected End Date:

08/15/2014

Completed Activity Actual End Date:

08/19/2015

Responsible Organization:

Clay County

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,363,962.67
Total Budget	(\$736,037.33)	\$1,363,962.67
Total Obligated	(\$736,037.33)	\$1,363,962.67
Total Funds Drawdown	\$80,501.58	\$1,363,962.67
Program Funds Drawdown	\$0.00	\$814,094.98
Program Income Drawdown	\$80,501.58	\$549,867.69
Program Income Received	\$0.00	\$7,050.42
Total Funds Expended	\$187,117.13	\$1,363,962.67
Clay County	\$187,117.13	\$1,363,962.67
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI.

Location Description:

The City of Keystone Heights, City of Green Cove Springs, Orange Park and unincorporated Clay County.

Activity Progress Narrative:

Completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	13/6
# of Singlefamily Units	0	13/6



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	13/6	0/0	13/6	100.00
# Renter Households	0	0	0	13/6	0/0	13/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Clay Cnty 14A Rental
Activity Title:	Rehabilitation-Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/10/2009

Projected End Date:
08/15/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
08/19/2015

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Clay County

Program Income Account:
Clay County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$420,696.41
Total Budget	(\$33,362.40)	\$420,696.41
Total Obligated	(\$33,362.40)	\$420,696.41
Total Funds Drawdown	\$0.00	\$420,696.41
Program Funds Drawdown	\$0.00	\$292,455.39
Program Income Drawdown	\$0.00	\$128,241.02
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$3,274.77	\$420,696.41
Clay County	\$3,274.77	\$420,696.41
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

The City of Keystone Heights, City of Green Cove Springs, Orange Park and unincorporated Clay County.

Activity Progress Narrative:

Completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	13/6
# of Singlefamily Units	0	13/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	13/6	0/0	13/6	100.00
# Renter Households	0	0	0	13/6	0/0	13/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Davie 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/23/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Davie NSP Program Income

Activity Status:

Completed

Project Title:

Rental -50% AMI

Projected End Date:

02/15/2014

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Davie2

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$787,428.59
Total Budget	(\$64,113.12)	\$787,428.59
Total Obligated	(\$64,113.12)	\$787,428.59
Total Funds Drawdown	(\$49,854.17)	\$730,263.20
Program Funds Drawdown	\$0.00	\$657,458.81
Program Income Drawdown	(\$49,854.17)	\$72,804.39
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$826,136.58
Davie2	\$0.00	\$826,136.58
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to households at/or below 50% AMI.

Location Description:

Eastern & Western Davie target areas.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	10	10/3
# of Singlefamily Units	10	10/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	10	0	10	10/3	0/0	10/3	100.00
# Renter Households	10	0	10	10/3	0/0	10/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Davie 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/23/2009

Projected End Date:
02/15/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
10/15/2015

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Davie2

Program Income Account:
Davie NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$311,306.61
Total Budget	(\$88,693.39)	\$311,306.61
Total Obligated	(\$88,693.39)	\$311,306.61
Total Funds Drawdown	\$0.00	\$311,306.61
Program Funds Drawdown	\$0.00	\$246,911.63
Program Income Drawdown	\$0.00	\$64,394.98
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$275,886.82
Davie2	\$0.00	\$275,886.82
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

Eastern & Western Davie target areas.

Activity Progress Narrative:

completed

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	3	10/3
# of Singlefamily Units	3	10/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	3	0	3	10/3	0/0	10/3	100.00
# Renter Households	3	0	3	10/3	0/0	10/3	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Delray Bch 01 Rental

Activity Title: Acquisition - Rental

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

02/05/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Delray Beach NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

06/30/2014

Completed Activity Actual End Date:

Responsible Organization:

Delray Beach2

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$600,000.00
Total Budget	\$0.00	\$600,000.00
Total Obligated	\$0.00	\$600,000.00
Total Funds Drawdown	\$0.00	\$364,943.37
Program Funds Drawdown	\$0.00	\$357,414.38
Program Income Drawdown	\$0.00	\$7,528.99
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$365,235.78
Delray Beach2	\$0.00	\$365,235.78
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI. Subgrant modification extended end date to 2013.

Location Description:

Carver Estates in the City of Delray Beach.

Activity Progress Narrative:

Has two re-sale homes pending occupancy, both under contract for purchase. Balance of funds be de-obligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	6/5
# of Singlefamily Units	0	6/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	6/5	0/0	6/5	100.00
# Renter Households	0	0	0	6/5	0/0	6/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Delray Bch 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
02/05/2010

Projected End Date:
12/31/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Delray Beach1

Program Income Account:
Delray Beach NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$500,000.00
Total Budget	\$0.00	\$500,000.00
Total Obligated	\$0.00	\$500,000.00
Total Funds Drawdown	\$0.00	\$167,682.20
Program Funds Drawdown	\$0.00	\$92,377.45
Program Income Drawdown	\$0.00	\$75,304.75
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$33,986.20	\$167,682.20
Delray Beach1	\$33,986.20	\$167,682.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for rental for households at/or below 50% AMI.

Location Description:

Carver Estates within the City of Delray Beach.

Activity Progress Narrative:

Has two re-sale homes pending occupancy, both under contract for purchase. Balance of funds be be de-obligated.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/5
# of Singlefamily Units	0	7/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/5	0/0	3/5	100.00
# Renter Households	0	0	0	3/5	0/0	3/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Martin Cnty 01 Rental

Activity Title: Acquisition - Rental

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Martin County NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

08/15/2014

Completed Activity Actual End Date:

Responsible Organization:

Martin County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$873,641.72
Total Budget	\$2,037.33	\$873,641.72
Total Obligated	\$2,037.33	\$873,641.72
Total Funds Drawdown	\$2,037.33	\$873,641.72
Program Funds Drawdown	\$2,037.33	\$850,000.00
Program Income Drawdown	\$0.00	\$23,641.72
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,037.33	\$873,641.72
Martin County1	\$2,037.33	\$873,641.72
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI.

Location Description:

City of Stuart, Rio, Jensen Beach, Palm City, Golden Gate, and areas between Southeast Federal Highway and Southeast Dixie Highway within Martin County.

Activity Progress Narrative:

Finished rehab on final triplex. Property transferred to a non-profit for management and rental pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/8
# of Multifamily Units	0	0/5



of Singlefamily Units

0

0/3

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/8	0/0	0/8	0
# Renter Households	0	0	0	0/8	0/0	0/8	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources



Grantee Activity Number:	Martin Cnty 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/11/2009

Projected End Date:
02/15/2014

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Martin County1

Program Income Account:
Martin County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$85,000.00
Total Budget	\$0.00	\$85,000.00
Total Obligated	\$0.00	\$85,000.00
Total Funds Drawdown	\$9,315.87	\$85,000.00
Program Funds Drawdown	\$9,315.87	\$85,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$72,386.80
Martin County1	\$0.00	\$72,386.80
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for rental to households at/or below 50% AMI. Subgrant modification executed April 2012 added three single family properties to LH25 strategy.

Location Description:

City of Stuart, Rio, Jensen Beach, Palm City, Golden Gate, and areas between Southeast Federal Highway and Southeast Dixie Highway within Martin County.

Activity Progress Narrative:

Finished rehab on final triplex. Property transferred to a non-profit for management and rental pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/3
# of Singlefamily Units	0	5/3



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/3	0/0	0/3	0
# Renter Households	0	0	0	0/3	0/0	0/3	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Martin Cnty 14B Rental
Activity Title: Rehabilitation - Multi Family

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 NSP #7

Project Title:
 Rental -50% AMI

Projected Start Date:
 09/11/2009

Projected End Date:
 06/30/2015

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Martin County1

Program Income Account:
 Martin County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$843,104.12
Total Budget	\$0.00	\$843,104.12
Total Obligated	\$0.00	\$843,104.12
Total Funds Drawdown	\$50,091.08	\$843,104.12
Program Funds Drawdown	\$50,091.08	\$614,917.00
Program Income Drawdown	\$0.00	\$228,187.12
Program Income Received	\$0.00	\$133,803.98
Total Funds Expended	\$0.00	\$581,935.12
Martin County1	\$0.00	\$581,935.12
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of Multi Family housing units for lease to households at/or below 50% AMI.

Location Description:

City of Stuart, Rio, Jensen Beach, Palm City, Golden Gate, and areas between Southeast Federal Highway and Southeast Dixie Highway within Martin County.

Activity Progress Narrative:

Finished rehab on final triplex. Property transferred to a non-profit for management and rental pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/5
# of Multifamily Units	0	9/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/5	9/0	9/5	100.00
# Renter Households	0	0	0	0/5	9/0	9/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Melbourne 01 Rental

Activity Title: Acquisition - Rental

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/10/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Melbourne NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

02/15/2013

Completed Activity Actual End Date:

Responsible Organization:

Melbourne1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$475,000.00
Total Budget	\$0.00	\$475,000.00
Total Obligated	\$0.00	\$475,000.00
Total Funds Drawdown	\$0.00	\$400,226.09
Program Funds Drawdown	\$0.00	\$400,151.33
Program Income Drawdown	\$0.00	\$74.76
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$400,226.09
Melbourne1	\$0.00	\$400,226.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI.

Location Description:

City of Melbourne census tracts: 642.00, 643.01, 643.02, 644.00, 645.00, 647.00, 648.00, 649.02 and 651.01.

Activity Progress Narrative:

Completed rehab on final property that will be rented to "set aside" pending occupancy.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	9/7
# of Singlefamily Units	0	9/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/7	0/0	8/7	100.00
# Renter Households	0	0	0	8/7	0/0	8/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Melbourne 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/10/2009

Projected End Date:
02/15/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Melbourne1

Program Income Account:
Melbourne NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$414,980.75
Total Budget	\$13,980.75	\$414,980.75
Total Obligated	\$13,980.75	\$414,980.75
Total Funds Drawdown	\$26,529.03	\$409,845.49
Program Funds Drawdown	\$0.00	\$229,848.69
Program Income Drawdown	\$26,529.03	\$179,996.80
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$29,223.38	\$409,845.49
Melbourne1	\$29,223.38	\$409,845.49
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

City of Melbourne census tracts: 642.00, 643.01, 643.02, 644.00, 645.00, 647.00, 648.00, 649.02 and 651.01.

Activity Progress Narrative:

Completed rehab on final property that will be rented to "set aside" pending occupancy

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	8/7
# of Singlefamily Units	0	8/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	8/7	0/0	8/7	100.00
# Renter Households	0	0	0	8/7	0/0	8/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Ocala 01 Rental
Activity Title:	Acquisition - Rentals

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Ocala NSP PI

Activity Status:

Completed

Project Title:

Rental -50% AMI

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

10/15/2015

Responsible Organization:

Ocala1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$334,929.22
Total Budget	(\$65,070.78)	\$334,929.22
Total Obligated	(\$65,070.78)	\$334,929.22
Total Funds Drawdown	\$0.00	\$334,929.22
Program Funds Drawdown	\$0.00	\$334,929.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$334,929.22
Ocala1	\$0.00	\$334,929.22
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to persons at/or below 50% AMI.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	7	0	7	7/7	0/0	7/7	100.00
# Renter Households	7	0	7	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Ocala 02 Rental

Activity Title: Disposition- Rental

Activity Category:

Disposition

Activity Status:

Completed

Project Number:

NSP #7

Project Title:

Rental -50% AMI

Projected Start Date:

09/11/2009

Projected End Date:

12/31/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

10/15/2015

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Ocala1

Program Income Account:

Ocala NSP PI

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$3,256.20
Total Budget	\$0.00	\$3,256.20
Total Obligated	\$0.00	\$3,256.20
Total Funds Drawdown	\$0.00	\$3,256.20
Program Funds Drawdown	\$0.00	\$3,256.20
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$3,256.20
Ocala1	\$0.00	\$3,256.20
Match Contributed	\$0.00	\$0.00

Activity Description:

Cost related to disposition after acquisition and rehabilitation is complete and ready for rent to households at/or below 50% AMI. Activity added in modification executed March 2012.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	7/7	0/0	7/7	100.00
# Renter Households	0	0	0	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	Ocala 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/11/2009

Projected End Date:
12/31/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
10/15/2015

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Ocala1

Program Income Account:
Ocala NSP PI

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$156,613.51
Total Budget	\$0.00	\$156,613.51
Total Obligated	\$0.00	\$156,613.51
Total Funds Drawdown	\$0.00	\$156,613.51
Program Funds Drawdown	\$0.00	\$156,613.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$156,613.51
Ocala1	\$0.00	\$156,613.51
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

West and Northeast Ocala areas.

Activity Progress Narrative:

complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	7	0	7	7/7	0/0	7/7	100.00
# Renter Households	7	0	7	7/7	0/0	7/7	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Okaloosa Cnty 01 Rental

Activity Title: Acquisitions - Rental

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

11/24/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Okaloosa County NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

03/31/2016

Completed Activity Actual End Date:

Responsible Organization:

Okaloosa

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,200,000.00
Total Budget	\$0.00	\$1,200,000.00
Total Obligated	\$0.00	\$1,200,000.00
Total Funds Drawdown	\$0.00	\$901,149.63
Program Funds Drawdown	\$0.00	\$901,149.63
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$1,568.22	\$6,950.01
Total Funds Expended	\$0.00	\$901,149.63
Okaloosa	\$0.00	\$901,149.63
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for rent to persons at/or below 50% AMI.

Location Description:

Shiloh Place in Crestview, Ft. Walton Beach area and neighborhoods in areas of greatest need within Okaloosa County.

Activity Progress Narrative:

All properties occupied, construction project starting with 6 more rental units on land bank property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	17/23
# of Singlefamily Units	0	17/23



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	17/23	0/0	17/23	100.00
# Renter Households	0	0	0	17/23	0/0	17/23	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Okaloosa Cnty 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Under Way

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
11/24/2009

Projected End Date:
03/31/2016

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
Okaloosa

Program Income Account:
Okaloosa County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$83,718.67
Total Budget	\$0.00	\$83,718.67
Total Obligated	\$0.00	\$83,718.67
Total Funds Drawdown	\$0.00	\$70,222.67
Program Funds Drawdown	\$0.00	\$70,222.67
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$2,424.74
Total Funds Expended	\$0.00	\$70,222.67
Okaloosa	\$0.00	\$70,222.67
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for rent to households at/or below 50% AMI.

Location Description:

Shiloh Place in Crestview, Ft. Walton Beach area and neighborhoods in areas of greatest need within Okaloosa County.

Activity Progress Narrative:

All properties occupied, construction project starting with 6 more rental units on land banked property.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/23
# of Singlefamily Units	0	0/23

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/23	0/0	0/23	0	
# Renter Households	0	0	0	0/23	0/0	0/23	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Osceola Cnty 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Osceola County

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

08/09/2014

Completed Activity Actual End Date:

Responsible Organization:

Osceola County1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$1,600,000.00
Total Budget	\$0.00	\$1,600,000.00
Total Obligated	\$0.00	\$1,600,000.00
Total Funds Drawdown	\$0.00	\$1,098,180.09
Program Funds Drawdown	\$0.00	\$1,043,900.09
Program Income Drawdown	\$0.00	\$54,280.00
Program Income Received	\$0.00	\$54,280.00
Total Funds Expended	\$0.00	\$1,098,180.09
Osceola County1	\$0.00	\$1,098,180.09
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to households at/or below 50% AMI.

Location Description:

Kissimmee, St. Cloud, Buenaventura Lakes and Poinciana (and surrounding areas) within Osceola County.

Activity Progress Narrative:

All properties occupied, currently pending closeout

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/20
# of Multifamily Units	0	0/20



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/20	0/0	0/20	0
# Renter Households	0	0	0	0/20	0/0	0/20	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: St. Lucie Cnty 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

St. Lucie County NSP Program Income

Activity Status:

Completed

Project Title:

Rental -50% AMI

Projected End Date:

06/30/2015

Completed Activity Actual End Date:

09/03/2015

Responsible Organization:

St. Lucie County1

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$737,506.81
Total Budget	(\$12,493.19)	\$737,506.81
Total Obligated	(\$12,493.19)	\$737,506.81
Total Funds Drawdown	\$0.00	\$737,506.81
Program Funds Drawdown	\$0.00	\$545,919.47
Program Income Drawdown	\$0.00	\$191,587.34
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$737,506.81
St. Lucie County1	\$0.00	\$737,506.81
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to households at/or below 50% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision) within St. Lucie County.

Activity Progress Narrative:

complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/5
# of Singlefamily Units	0	1/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/5	0/0	1/5	100.00
# Renter Households	0	0	0	1/5	0/0	1/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: St. Lucie Cnty 02 Rental

Activity Title: Disposition

Activity Category:

Disposition

Activity Status:

Completed

Project Number:

NSP #7

Project Title:

Rental -50% AMI

Projected Start Date:

10/06/2009

Projected End Date:

06/30/2015

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

09/03/2015

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

St. Lucie County1

Program Income Account:

St. Lucie County NSP Program Income

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$72,936.87
Total Budget	(\$2,063.13)	\$72,936.87
Total Obligated	(\$2,063.13)	\$72,936.87
Total Funds Drawdown	\$0.00	\$72,936.87
Program Funds Drawdown	\$0.00	\$3,487.95
Program Income Drawdown	\$0.00	\$69,448.92
Program Income Received	\$0.00	\$94,976.29
Total Funds Expended	\$0.00	\$72,636.87
St. Lucie County1	\$0.00	\$72,636.87
Match Contributed	\$0.00	\$0.00

Activity Description:

Cost related to disposition after acquisition of units for persons/households at/or below 50% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision) within St. Lucie County.

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/5
# of Singlefamily Units	0	2/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/5	0/0	2/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	St. Lucie Cnty 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
10/06/2009

Projected End Date:
06/30/2015

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
09/03/2015

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
St. Lucie County1

Program Income Account:
St. Lucie County NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$539,012.68
Total Budget	(\$47,807.20)	\$539,012.68
Total Obligated	(\$47,807.20)	\$539,012.68
Total Funds Drawdown	\$0.00	\$539,012.68
Program Funds Drawdown	\$0.00	\$346,525.95
Program Income Drawdown	\$0.00	\$192,486.73
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$539,012.68
St. Lucie County1	\$0.00	\$539,012.68
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

Census Tracts: 000901 & 000902 (Ft. Pierce North); 001101 (Lakewood Park Subdivision) and 001503,002001,002002 (River Park Subdivision).

Activity Progress Narrative:

complete.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/5
# of Singlefamily Units	0	0/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/5	0/0	0/5	0	
# Renter Households	0	0	0	0/5	0/0	0/5	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Tallahassee 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

10/06/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

Tallahassee NSP Program Income

Activity Status:

Under Way

Project Title:

Rental -50% AMI

Projected End Date:

12/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Tallahassee1

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$582,833.50
Total Budget	\$0.00	\$582,833.50
Total Obligated	\$0.00	\$582,833.50
Total Funds Drawdown	\$0.00	\$582,833.50
Program Funds Drawdown	\$0.00	\$582,833.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$582,833.50
Tallahassee1	\$0.00	\$582,833.50
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	56/42
# of Multifamily Units	0	56/42



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/42	0/0	0/42	0
# Renter Households	0	0	0	0/42	0/0	0/42	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: Tallahassee 02 Rental

Activity Title: Disposition

Activity Category:

Disposition

Activity Status:

Under Way

Project Number:

NSP #7

Project Title:

Rental -50% AMI

Projected Start Date:

10/06/2009

Projected End Date:

12/31/2013

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LH - 25% Set-Aside

Responsible Organization:

Tallahassee1

Program Income Account:

Tallahassee NSP Program Income

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$20,000.00
Total Budget	\$0.00	\$20,000.00
Total Obligated	\$0.00	\$20,000.00
Total Funds Drawdown	\$0.00	\$325.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$325.00
Program Income Received	\$0.00	\$426.20
Total Funds Expended	\$0.00	\$325.00
Tallahassee1	\$0.00	\$325.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Cost related to disposition after acquisition of units for persons/households at/or below 50% AMI.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	40/69
# of Multifamily Units	0	40/69

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total	Low/Mod	
# of Households	0	0	0	0/69	0/0	0/69	0	
# Renter Households	0	0	0	0/69	0/0	0/69	0	

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Tallahassee 14B Rental
Activity Title: Rehabilitation - Multi Family

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 NSP #7

Project Title:
 Rental -50% AMI

Projected Start Date:
 10/06/2009

Projected End Date:
 12/31/2013

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Tallahassee1

Program Income Account:
 Tallahassee NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$2,000,000.00
Total Budget	\$0.00	\$2,000,000.00
Total Obligated	\$0.00	\$2,000,000.00
Total Funds Drawdown	\$0.00	\$1,145,571.22
Program Funds Drawdown	\$0.00	\$1,145,571.22
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$57,000.00
Total Funds Expended	\$0.00	\$1,145,571.22
Tallahassee1	\$0.00	\$1,145,571.22
Match Contributed	\$0.00	\$0.00

Activity Description:

THE CITY REPORTED THAT A TOTAL OF 61 SET-ASIDE REHABS HAD BEEN COMPLETED, BUT SHOULD HAVE 42. THE REMAINDER OF THE UNITS SHOULD HAVE BEEN REPORTED UNDER REGULAR MULTI FAMILY REHAB. DEO WILL MAKE ADJUSTMENTS AS NECESSARY.

Location Description:

Tallahassee census tracts include Southern Strategy Area(4, 10.01, 11.01, 11.02, 12, 18.01, 18.02, and 19)and Greater Frenchtown (6 and 14). Census tracts 10.02, 20.02, 23.04 and 26.02.

Activity Progress Narrative:

Tallahassee has completed all projects and is pending closeout.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0



	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	53/42
# of Multifamily Units	0	53/42

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	42/42	0/0	42/42	100.00
# Renter Households	0	0	0	42/42	0/0	42/42	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number: Titusville 01 Rental

Activity Title: Acquisition

Activity Category:

Acquisition - general

Project Number:

NSP #7

Projected Start Date:

09/11/2009

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Program Income Account:

City of Titusville NSP Program Income

Activity Status:

Completed

Project Title:

Rental -50% AMI

Projected End Date:

08/15/2013

Completed Activity Actual End Date:

03/26/2015

Responsible Organization:

City of Titusville1

Overall

	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$275,000.00
Total Budget	\$0.00	\$275,000.00
Total Obligated	\$0.00	\$275,000.00
Total Funds Drawdown	\$0.00	\$275,000.00
Program Funds Drawdown	\$0.00	\$275,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$275,000.00
City of Titusville1	\$0.00	\$275,000.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Acquisition of housing units for lease to households at/or below 50% AMI.

Location Description:

South Street, Indian River City, Indian River Heights Subdivision, Gardendale Subdivision.

Activity Progress Narrative:

Complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Renter Households	0	0	0	5/5	0/0	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	



Grantee Activity Number:	Titusville 14A Rental
Activity Title:	Rehabilitation - Single Family

Activity Category:
Rehabilitation/reconstruction of residential structures

Activity Status:
Completed

Project Number:
NSP #7

Project Title:
Rental -50% AMI

Projected Start Date:
09/11/2009

Projected End Date:
08/15/2013

Benefit Type:
Direct Benefit (Households)

Completed Activity Actual End Date:
03/26/2015

National Objective:
NSP Only - LH - 25% Set-Aside

Responsible Organization:
City of Titusville1

Program Income Account:
City of Titusville NSP Program Income

Overall	Jul 1 thru Sep 30, 2015	To Date
Total Projected Budget from All Sources	N/A	\$213,300.00
Total Budget	\$0.00	\$213,300.00
Total Obligated	\$0.00	\$213,300.00
Total Funds Drawdown	\$0.00	\$213,300.00
Program Funds Drawdown	\$0.00	\$213,300.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$213,300.00
City of Titusville1	\$0.00	\$213,300.00
Match Contributed	\$0.00	\$0.00

Activity Description:

Rehabilitation of single family housing units for lease to households at/or below 50% AMI.

Location Description:

South Street, Indian River City, Indian River Heights Subdivision, Gardendale Subdivision.

Activity Progress Narrative:

complete

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# ELI Households (0-30% AMI)	0	0/0

	This Report Period	Cumulative Actual Total / Expected
	Total	Total



# of Housing Units	0	5/5
# of Singlefamily Units	0	5/5

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	5/5	0/0	5/5	100.00
# Renter Households	0	0	0	5/5	0/0	5/5	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: NSP #8 / State Administration

Grantee Activity Number: State Administration 21A

Activity Title: State Admin, T/TA

Activity Category:

Administration

Project Number:

NSP #8

Projected Start Date:

03/09/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Administration

Projected End Date:

03/09/2013

Completed Activity Actual End Date:

Responsible Organization:

Department of Economic Opportunity

Overall

Total Projected Budget from All Sources

Jul 1 thru Sep 30, 2015

N/A

To Date

\$3,100,000.00

Total Budget

(\$27,354.06)

\$3,100,000.00

Total Obligated

(\$27,354.06)

\$3,100,000.00

Total Funds Drawdown

\$188,829.45

\$3,068,079.60



Program Funds Drawdown	\$188,829.45	\$3,068,079.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$10,981.33)	\$3,068,079.60
Department of Economic Opportunity	(\$10,981.33)	\$3,068,079.60
Match Contributed	\$0.00	\$0.00

Activity Description:

The Department will use admin and T/TA funds to pay for staffing, monitoring and technical assistance related to NSP grants. Because technical assistance needs are not as great as initially expected, and technical assistance contracts were for lower amounts that anticipated, the Department has decided to use unobligated technical assistance funds for administrative purposes. The funds will cover the costs of administrative expenses, including project monitoring and future monitoring of program income activities.

Location Description:

State of Florida - Department of Community Affairs

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	63



Monitoring Visits	0	178
Audit Visits	0	0
Technical Assistance Visits	0	0
Monitoring/Technical Assistance Visits	0	1
Report/Letter Issued	0	63

