

Grantee: Florida

Grant: P-17-FL-12-HIM1

January 1, 2022 thru March 31, 2022 Performance

Grant Number: P-17-FL-12-HIM1	Obligation Date:	Award Date:
Grantee Name: Florida	Contract End Date:	Review by HUD: Submitted - Await for Review
Grant Award Amount: \$812,235,745.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$0.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$812,235,745.00		

Disasters:

Declaration Number

FEMA-4337-FL

Narratives

Disaster Damage:

Hurricane Irma was a Category 4 hurricane that made landfall in the middle of the Florida Keys, then turned northward making a second landfall near Marco Island and continued to progress north through the center of the state. Irma capped an active hurricane season by impacting nearly the entire Florida peninsula with strong winds, rain and storm surges. Hurricane Irma produced moderate rainfall across much of western and central portions of Florida. The maximum reported storm-total rainfall was nearly 16 inches in Fort Pierce and in Oviedo (north of Orlando) a measurement of 14.6 inches was recorded. The entire southwestern seaboard of Florida received between 6 - 14 inches of rain and localized heavy rainfall was seen through Pasco and Polk counties as Irma moved northward. The most significant concentration of damage occurred in the Florida Keys, where the hurricane made landfall. Hurricane Irma left this chain of islands connected by a span of 40 bridges with 1,200 homes destroyed and an additional 3,000 homes significantly damaged. Monroe and Miami-Dade counties also recorded storm surges over 15 feet in some locations. Storm surges in Duval County along the St. Johns River and its tributaries were extreme in some cases. The fresh water outflows from the rivers slowed the retreat of storm surges, which lengthened the flooding period over the days following Irma.

Recovery Needs:

The three core sectors of recovery - housing, infrastructure and economic development - forms the basis for the decisions on all recovery needs. Estimated total impacts from Hurricane Irma is about \$17.4 billion across the three sectors and total estimated unmet needs top \$10.9 billion. Evidence indicates that the housing sector has the most remaining unmet need (62.51 percent), followed by the economy (33.95 percent) and infrastructure (3.54 percent). Most of Florida's 20 million people (92 percent) reside in the impacted areas. The impacted areas of Hurricane Irma have a greater percentage of older residents (23 percent) per county than the entire state of Florida. These impacted counties also have more occupied housing units, more people with disabilities, lower median and per capita incomes and more people living in poverty than the state as a whole. Poverty is an indicator of places that might see greater impacts from disasters because of a general lack of ability to prepare for shocks and stresses. The recovery efforts must meet one of the program's three National Objectives: (1) benefiting low-and moderate- income (LMI) persons, (2) aiding in the prevention or elimination of slums or blight, or (3) meeting a need having particular urgency (urgent need).

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$191,204,610.97	\$812,235,745.00
B-17-DM-12-0001	\$73,595,784.47	\$615,922,000.00
B-18-DP-12-0001	\$86,854,881.50	\$165,559,800.00
B-19-DP-12-0001	\$30,753,945.00	\$30,753,945.00
Total Budget	\$191,204,610.97	\$812,235,745.00
B-17-DM-12-0001	\$73,595,784.47	\$615,922,000.00
B-18-DP-12-0001	\$86,854,881.50	\$165,559,800.00
B-19-DP-12-0001	\$30,753,945.00	\$30,753,945.00
Total Obligated	\$40,419,257.10	\$450,992,755.80



B-17-DM-12-0001	\$32,535,457.10	\$428,744,601.44
B-18-DP-12-0001	\$7,883,800.00	\$22,248,154.36
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$47,768,374.58	\$257,260,744.62
B-17-DM-12-0001	\$44,623,360.36	\$244,464,276.58
B-18-DP-12-0001	\$3,145,014.22	\$12,796,468.04
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$47,768,374.58	\$257,260,744.62
B-17-DM-12-0001	\$44,623,360.36	\$244,464,276.58
B-18-DP-12-0001	\$3,145,014.22	\$12,796,468.04
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$88,084,903.05	\$258,014,937.97
B-17-DM-12-0001	\$82,171,654.69	\$243,722,436.83
B-18-DP-12-0001	\$5,913,248.36	\$14,292,501.14
B-19-DP-12-0001	\$0.00	\$0.00
HUD Identified Most Impacted and Distressed	\$16,574,846.12	\$16,574,846.12
B-17-DM-12-0001	\$16,574,846.12	\$16,574,846.12
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
CareerSource Brevard	\$ 127,634.12	\$ 127,634.12
Monroe County	\$ 227,037.57	\$ 524,755.84
State of Florida	\$ 2,362,486.46	\$ 20,584,392.85
Town of Orange Park	\$ 47,830.00	\$ 114,634.00
City of Bonita Springs	\$ 629,628.25	\$ 632,312.75
City of Marathon	\$ 186,601.40	\$ 186,601.40
Department of Economic Opportunity	\$ 66,818,649.68	\$ 215,315,111.60
Florida Housing Finance Corporation	\$ 17,376,084.05	\$ 20,021,345.50
Florida State College at Jacksonville	\$ 146,243.31	\$ 146,243.31
Hendry County School District	\$ 162,708.21	\$ 284,565.02
Indian River State College	\$ 0.00	\$ 77,341.58
Islamorada, Village of the Islands	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	95.85%	100.00%
Minimum Non Federal Match	\$.00	\$.00	\$.00
Overall Benefit Amount	\$540,150,481.50	\$739,627,095.75	\$4,432,002.16
Limit on Public Services	\$.00	\$.00	\$.00
Limit on Admin/Planning	\$.00	\$40,592,200.00	\$2,800,131.13



Limit on Admin	\$.00	\$38,679,900.00	\$2,690,906.49
Most Impacted and Distressed	\$.00	\$655,640,139.80	\$16,574,846.12

Overall Progress Narrative:

Housing- Housing Repair Program (HRRP) - 100

The Housing Repair and Replacement Program is a centralized housing rehabilitation and replacement program for low-and moderate-income families impacted by Hurricane Irma. DEO manages and completes the construction process for the rehabilitation, replacement, or reconstruction of damaged homes on behalf of eligible applicants.

A total of 11,284 registrants have initiated an application with 8,603 completing their portion of the application. During the quarter, there were 34 unique damage assessments completed, bringing the total completed to 8,051. Additionally, 103 lead-based paint assessments were completed (cumulative total 2,892), 19 elevation certificates completed (cumulative total 542), and 33 structural assessments completed (cumulative total 542). The DEO Environmental Review Team has certified 315 Tier II reviews this quarter resulting in a cumulative total of 6,899. During the quarter, 67 projects were awarded, (cumulative total 4,049), and 123 homeowner grant agreements were executed (cumulative total 3,985). Payments since inception are \$195,804,947.14 for 3,259 damaged locations, for a total of 1,954 paid invoices. The Program's construction team approved and processed (paid) reimbursements totaling \$178,349,521.10 to contractors for home repair or replacement of 2,234 damaged locations, for a total of 3,164 invoices. The Program has completed 2,124 projects as of March 31, 2022, with 358 projects completed during the quarter.

Affordable Rental - 200

14 projects are under construction:

Welford Place, Bradford County - 50 units
 Persimmon Commons, Highlands County - 50 units
 Garden View, Monroe County - 103 units
 Parker Pointe, Polk County - 88 units
 Blue Sky Landing, St. Lucie County - St. - 82 units
 Brisas del Este, Miami-Dade County - 161 units
 Saratoga Crossing III, Broward County - 75 units
 Parramore Oaks Phase II - 91 units
 Cardinal Corner - 48 units
 Seahorse Cottages at Big Pine Key I - 9 units
 Seahorse Cottages at Big Pine Key II - 17 units
 Solaris Apartments - 78 units
 The Avenues at Big Pine Key - 5 units
 The Harmony on Santa Barbara (FKA Bembridge) - 82 units
 Total CDBG-DR funds expended to date = \$20,866,225.21

19 Environmental Review Reports (ERR) have been approved by DEO. 1 is currently in the review/cure process with requests for additional information and findings issued by DEO. 3 initial ERRs are expected to be submitted in the 2nd quarter of 2022.

Voluntary Buyout - 300

All Agreements are fully executed and moving. Two programs withdrew; Columbia County and Palm Bay.

Economic Revitalization - WRTP - 400

DEO continues to work with subrecipients to implement the Workforce Recovery Training Program (WRTP) to provide job training in construction trades to support recovery and rebuilding efforts, as well as to support individuals seeking employment in the impacted economy. All WRTP subrecipients have commenced receiving applications, conducting training, and reporting activities. With the exception of CareerSource Brevard, Florida International University, and Valencia College, all have also commenced invoicing activities. Invoices from these subrecipients are being held due to not having a SERA flow in place that we can access, this is in the process of changing. DEO continues to provide technical assistance (TA) sessions as well as ongoing informal TA to support and answer subrecipient questions.

Public Services - 500

n/a

Infrastructure - 600

The Infrastructure program continues to move forward with the first round of Irma funding by executing a number of contracts with subrecipients. DEO continues to work with the remaining first round subrecipients to execute agreements and host onboarding sessions to answer questions regarding the contract and program. DEO hosted trainings on the following subject areas in which subrecipients attended, the Environmental Review Process, Storm Tie-Back, Uniform Relocation Act and Procurement. DEO closed a second application period on June 30, 2020, for additional available Infrastructure funding. DEO has gone through the process of scoring and conducted initial meetings. Site visits were conducted. DEO announced second round awards on January 22, 2021. The program is working with awardees to complete needed information for the subrecipient agreements. On October 6, 2021, seven (7) projects from Round 1 of the Irma General Infrastructure Repair



Program were moved via Substantial Amendment to the Irma Mitigation Program. Activities for these projects have been added to Q4 of the Irma Mitigation QPR. The Program is seeing significant movement towards project(s) completion. Invoicing and rate of expenditure shall increase in the following quarter(s).

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
100, Housing	\$30,979,267.08	\$516,832,358.00	\$214,898,839.62
B-17-DM-12-0001	\$27,834,252.86	\$385,099,327.00	\$202,102,371.58
B-18-DP-12-0001	\$3,145,014.22	\$100,979,086.00	\$12,796,468.04
B-19-DP-12-0001	\$0.00	\$30,753,945.00	\$0.00
200, Affordable Rental	\$14,490,118.22	\$140,000,000.00	\$20,021,345.50
B-17-DM-12-0001	\$14,490,118.22	\$140,000,000.00	\$20,021,345.50
B-18-DP-12-0001	\$0.00	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
300, Voluntary Buyout	\$940,318.42	\$43,663,617.00	\$1,458,303.99
B-17-DM-12-0001	\$940,318.42	\$43,663,617.00	\$1,458,303.99
B-18-DP-12-0001	\$0.00	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
400, Economic Revitalization	\$331,447.80	\$14,450,656.00	\$805,691.19
B-17-DM-12-0001	\$331,447.80	\$14,450,656.00	\$805,691.19
B-18-DP-12-0001	\$0.00	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
500, Public Services	\$0.00	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
600, Infrastructure	\$0.00	\$56,696,914.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$56,696,914.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	(\$30,000.00)	\$0.00
B-19-DP-12-0001	\$0.00	\$38,637,745.00	\$0.00
DELETED-ACTIVITIES, DELETED-ACTIVITIES (Temporary)	\$0.00	\$0.00	\$0.00
Infrastructure, Infrastructure	\$0.00	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
Planning Costs, Planning Costs	\$3,154.70	\$1,912,300.00	\$212,550.61
B-17-DM-12-0001	\$3,154.70	\$1,912,300.00	\$212,550.61
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00
State Admin-21A, State Admin-21A	\$1,024,068.36	\$38,679,900.00	\$19,864,013.71
B-17-DM-12-0001	\$1,024,068.36	\$30,796,100.00	\$19,864,013.71
B-18-DP-12-0001	\$0.00	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00	\$0.00

Activities





Grantee Activity Number: 101-SF Rental-LMI

Activity Title: DEO-HRP-REHAB-SF Rental-LMI

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
100

Projected Start Date:
09/24/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
09/23/2024

Completed Activity Actual End Date:

Responsible Organization:
Department of Economic Opportunity

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$15,410,470.74
B-17-DM-12-0001	\$0.00	\$5,136,823.58
B-18-DP-12-0001	\$0.00	\$5,136,823.58
B-19-DP-12-0001	\$2,475,642.15	\$5,136,823.58
Total Budget	\$2,475,642.15	\$15,410,470.74
B-17-DM-12-0001	\$0.00	\$5,136,823.58
B-18-DP-12-0001	\$0.00	\$5,136,823.58
B-19-DP-12-0001	\$2,475,642.15	\$5,136,823.58
Total Obligated	\$0.00	\$2,661,181.43
B-17-DM-12-0001	\$0.00	\$296,827.07
B-18-DP-12-0001	\$0.00	\$2,364,354.36
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$14,000.35	\$487,605.60
B-17-DM-12-0001	\$0.00	\$175,395.81
B-18-DP-12-0001	\$14,000.35	\$312,209.79
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$14,000.35	\$487,605.60
B-17-DM-12-0001	\$0.00	\$175,395.81
B-18-DP-12-0001	\$14,000.35	\$312,209.79
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$119,639.50	\$312,209.79
Department of Economic Opportunity	\$119,639.50	\$259,251.78
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



The Housing Repair and Replacement Program will rehabilitate or replace low- and moderate-income rental housing under the Single-Family Rental LMI activity. DEO will conduct the following housing assistance activities under this program:

- Repairs to, reconstruction or replacement of housing units damaged by Hurricane Irma, which may include bringing the home into code compliance and mitigation against future storm impacts, including elevation.
- The completion of work to homes that have been partially repaired.
- Repairs to, or replacement of, manufactured, modular and mobile homes impacted by Hurricane Irma.
- Temporary Housing Assistance based on individual tenant needs and their participation in the Housing Repair Program.
- Acquisition of substantially-damaged housing units for housing redevelopment or buyouts of substantially-damaged properties may also be considered.

For rental properties assisted under the Housing Repair and Replacement Program, program applicants are required to be property owners of rental property at the time of the Irma storm event (September 10, 2017). Rental units must be affordable as prescribed in the Federal Register notice. If rental housing units are currently occupied, the tenants will have the opportunity to move back into the unit or units created with other CDBG-DR activities.

Location Description:

Florida's most impacted and distressed communities are divided into the following categories:

HUD Most Impacted counties and zip codes:

- Counties: Brevard, Broward, Clay, Collier, Duval, Hillsborough, Lee, Miami-Dade, Monroe, Orange, Osceola, Palm Beach, Polk, St. Lucie and Volusia counties;
- ZIP codes: 32084 and 32145 (St. Johns County), 32091 (Bradford County), 32136 (Flagler County), 32771 (Seminole County), 33935 and 33440 (Hendry County), 33523 (Pasco County), 33825 and 33870 (Highlands County) and 34266 (DeSoto County).

State Most Impacted counties:

- Alachua, Baker, Bradford (exclude zip code 32091), Charlotte, Citrus, Columbia, DeSoto (exclude zip code 34266), Dixie, Flagler (exclude zip code 32136), Gilchrist, Glades, Hamilton, Hardee, Hendry (exclude zip code 33935 & 33440), Hernando, Highlands (exclude zip code 33825 & 33870), Indian River, Lafayette, Lake, Levy, Manatee, Marion, Martin, Nassau, Okeechobee, Pasco (exclude zip code 33523), Pinellas, Putnam, Sarasota, Seminole (exclude zip code 32771), St. Johns (exclude zip code 32145 & 32084), Sumter, Suwannee and Union.

Activity Progress Narrative:

For this reporting period, the Program has completed 1 single family Low-Moderate rental project, cumulative total of 4. Program has 5 rental projects in Pre-Construction; 20 in Construction, and 7 awaiting contractor assignment.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	4/423
# of Multifamily Units	0	0/0
# of Singlefamily Units	1	4/423

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	3/233	0/190	3/423	100.00
# Renter	0	0	0	3/233	0/190	3/423	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 101-SF-LMI

Activity Title: DEO-HRP-REHAB Owner Occupied-SF-LMI

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
100

Projected Start Date:
09/24/2018

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
09/23/2024

Completed Activity Actual End Date:

Responsible Organization:
Department of Economic Opportunity

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,456,289,484.93
B-17-DM-12-0001	\$73,595,784.47	\$485,429,828.31
B-18-DP-12-0001	\$78,730,931.64	\$485,429,828.31
B-19-DP-12-0001	\$26,568,275.84	\$485,429,828.31
Total Budget	\$178,894,991.95	\$1,456,289,484.93
B-17-DM-12-0001	\$73,595,784.47	\$485,429,828.31
B-18-DP-12-0001	\$78,730,931.64	\$485,429,828.31
B-19-DP-12-0001	\$26,568,275.84	\$485,429,828.31
Total Obligated	\$0.00	\$306,534,836.36
B-17-DM-12-0001	\$0.00	\$306,534,836.36
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$27,834,252.86	\$200,405,096.67
B-17-DM-12-0001	\$27,834,252.86	\$200,405,096.67
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$27,834,252.86	\$200,405,096.67
B-17-DM-12-0001	\$27,834,252.86	\$200,405,096.67
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$60,905,401.32	\$200,996,764.46
Department of Economic Opportunity	\$60,905,401.32	\$208,348,808.90
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



The Housing Repair and Replacement Program is a centralized housing rehabilitation or replacement program for low- and moderate-income families impacted by Hurricane Irma. DEO will manage and complete the construction process for the rehab or reconstruction of damaged homes on behalf of eligible applicants. With the assistance of staff and vendors, the state will work with a pool of qualified contractors assigned to repair, reconstruct or replace damaged properties. The program will pay contractors directly and no funds will be paid to homeowners. Applicants will not select their own contractors. Applicants will be required to enter into agreements with DEO setting forth the terms and conditions of the program. This program is open to homeowners and owners of rental properties with the condition that it is agreed upon to meet affordability requirements. Rental units must be affordable as prescribed in the Federal Register notice. If currently occupied, the tenants will have the opportunity to move back into the unit or units created with other CDBG-DR activities. DEO proposes the following housing assistance activities under this program:

- Repairs to, reconstruction or replacement of housing units damaged by Hurricane Irma, which may include bringing the home into code compliance and mitigation against future storm impacts, including elevation.
- The completion of work to homes that have been partially repaired.
- Repairs to, or replacement of, manufactured, modular and mobile homes impacted by Hurricane Irma.
- Temporary Housing Assistance based on individual homeowners needs and their participation in the Housing Repair Program.
- Temporary Housing Assistance based on individual tenant needs and their participation in the Housing Repair Program.
- Acquisition of substantially-damaged housing units for housing redevelopment or buyouts of substantially-damaged properties may also be considered.

The Housing Repair and Replacement Program is a grant program and requires applicants to be primary resident homeowners or property owners of rental property at the time of the Irma storm event (September 10, 2017). HUD's regulations regarding the use of grant funding for Hurricane Irma recovery state that an alternative requirement for housing rehabilitation is assistance for second homes. HUD is instituting an alternative requirement to the rehabilitation provisions at 42 U.S.C. 5305(a)(4) as follows: Properties that served as second homes at the time of the disaster, or following the disaster, are not eligible for rehabilitation assistance or housing incentives. A second home is defined under this notice as a home that is not the primary residence of the owner, a tenant, or any occupant at the time of the storm or at the time of application for assistance. DEO may adopt policies and procedures that provide for limited exceptions to providing assistance to a second home in order to meet specific disaster recovery needs (e.g., adding affordable housing capacity); provided however that such exceptions are developed in consultation with and approved by HUD prior to implementation. DEO can verify a primary residence using a variety of documentation including, but not limited to, voter registration cards, tax returns, homestead exemptions, driver's licenses and rental agreements. Additionally, seasonal, short-term and vacation rental properties are not eligible for assistance.

Properties with rehabilitation and/or elevation cost estimates that meet or exceed 75 percent of a comparable reconstruction or replacement house as determined by standard operating procedures and policies will provide homeowners the option to select a reconstructed or replacement house. Properties with rehabilitation and/or elevation cost estimates that meet or exceed a comparable reconstruction or replacement house will be limited to reconstruction or replacement as a more cost reasonable option. Housing Repair and Replacement Program homeowner occupant participants household incomes cannot exceed 120 percent Area Median Income (AMI).

Location Description:

Florida's most impacted and distressed communities are divided into the following categories:

HUD Most Impacted counties and zip codes:

- Counties: Brevard, Broward, Clay, Collier, Duval, Hillsborough, Lee, Miami-Dade, Monroe, Orange, Osceola, Palm Beach, Polk, St. Lucie and Volusia counties;
- ZIP codes: 32084 and 32145 (St. Johns County), 32091 (Bradford County), 32136 (Flagler County), 32771 (Seminole County), 33935 and 33440 (Hendry County), 33523 (Pasco County), 33825 and 33870 (Highlands County) and 34266 (DeSoto County).

State Most Impacted counties:

- Alachua, Baker, Bradford (exclude zip code 320911), Charlotte, Citrus, Columbia, DeSoto (exclude zip code 34266), Dixie, Flagler (exclude zip code 32136), Gilchrist, Glades, Hamilton, Hardee, Hendry (exclude zip code 33935 & 33440), Hernando, Highlands (exclude zip code 33825 & 33870), Indian River, Lafayette, Lake, Levy, Manatee, Marion, Martin, Nassau, Okeechobee, Pasco (exclude zip code 33523), Pinellas, Putnam, Sarasota, Seminole (exclude zip code 32771), St. Johns (exclude zip code 32145 & 32084), Sumter, Suwannee and Union.

Activity Progress Narrative:

For the reporting period, the Program completed 296 Low- Moderate Single Family Owner- Occupied projects. Four projects were elevated and received a final elevation certificate.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1607/5799	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		1607/5799	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1247/4581	360/1218	1607/5799	100.00
# Owner	0	0	0	1247/4581	360/1218	1607/5799	100.00
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 101-SF-UN

Activity Title: HRRP Single Family Owner Occupied Urgent Need

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

100

Projected Start Date:

09/24/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/23/2024

Completed Activity Actual End Date:**Responsible Organization:**

Department of Economic Opportunity

Overall**Total Projected Budget from All Sources**

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

Department of Economic Opportunity

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$69,347,118.33

\$0.00 \$23,115,706.11

\$7,883,800.00 \$23,115,706.11

\$1,710,027.01 \$23,115,706.11

\$9,593,827.01 \$69,347,118.33

\$0.00 \$23,115,706.11

\$7,883,800.00 \$23,115,706.11

\$1,710,027.01 \$23,115,706.11

\$7,883,800.00 \$21,405,679.10

\$0.00 \$1,521,879.10

\$7,883,800.00 \$19,883,800.00

\$0.00 \$0.00

\$3,131,013.87 \$14,006,137.35

\$0.00 \$1,521,879.10

\$3,131,013.87 \$12,484,258.25

\$0.00 \$0.00

\$3,131,013.87 \$14,006,137.35

\$0.00 \$1,521,879.10

\$3,131,013.87 \$12,484,258.25

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$5,793,608.86 \$14,006,137.35

\$5,793,608.86 \$12,216,129.01

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

The Housing Repair and Replacement Program is a centralized housing rehabilitation or replacement program for low- and moderate-income families impacted by Hurricane Irma. DEO will manage and complete the construction process for the rehab or reconstruction of damaged homes on behalf of eligible applicants. With the assistance of staff and vendors, the state will work with a pool of qualified contractors assigned to repair, reconstruct or replace damaged properties. The program will pay contractors directly and no funds will be paid to homeowners. Applicants will not select their own contractors. Applicants will be required to enter into agreements with DEO setting forth the terms and conditions of the program. DEO proposes the following housing assistance activities under this program:

- Repairs to, reconstruction or replacement of housing units damaged by Hurricane Irma, which may include bringing the home into code compliance and mitigation against future storm impacts, including elevation.
- The completion of work to homes that have been partially repaired.
- Repairs to, or replacement of, manufactured, modular and mobile homes impacted by Hurricane Irma.
- Temporary Housing Assistance based on individual homeowners needs and their participation in the Housing Repair Program.
- Acquisition of substantially-damaged housing units for housing redevelopment or buyouts of substantially-damaged properties may also be considered.

The Housing Repair and Replacement Program is a grant program and requires applicants to be primary resident homeowners at the time of the Irma storm event (September 10, 2017). HUD's regulations regarding the use of grant funding for Hurricane Irma recovery state that an alternative requirement for housing rehabilitation is assistance for second homes. HUD is instituting an alternative requirement to the rehabilitation provisions at 42 U.S.C. 5305(a)(4) as follows: Properties that served as second homes at the time of the disaster, or following the disaster, are not eligible for rehabilitation assistance or housing incentives. A second home is defined under this notice as a home that is not the primary residence of the owner, a tenant, or any occupant at the time of the storm or at the time of application for assistance. DEO may adopt policies and procedures that provide for limited exceptions to providing assistance to a second home in order to meet specific disaster recovery needs (e.g., adding affordable housing capacity); provided however that such exceptions are developed in consultation with and approved by HUD prior to implementation. DEO can verify a primary residence using a variety of documentation including, but not limited to, voter registration cards, tax returns, homestead exemptions, driver's licenses and rental agreements. Additionally, seasonal, short-term and vacation rental properties are not eligible for assistance.

Properties with rehabilitation and/or elevation cost estimates that meet or exceed 75 percent of a comparable reconstruction or replacement house as determined by standard operating procedures and policies will provide homeowners the option to select a reconstructed or replacement house. Properties with rehabilitation and/or elevation cost estimates that meet or exceed a comparable reconstruction or replacement house will be limited to reconstruction or replacement as a more cost reasonable option. Housing Repair and Replacement Program homeowner occupant participants household incomes cannot exceed 120 percent Area Median Income (AMI).

Location Description:

Florida's most impacted and distressed communities are divided into the following categories:

HUD Most Impacted counties and zip codes:

- Counties: Brevard, Broward, Clay, Collier, Duval, Hillsborough, Lee, Miami-Dade, Monroe, Orange, Osceola, Palm Beach, Polk, St. Lucie and Volusia counties;
- ZIP codes: 32084 and 32145 (St. Johns County), 32091 (Bradford County), 32136 (Flagler County), 32771 (Seminole County), 33935 and 33440 (Hendry County), 33523 (Pasco County), 33825 and 33870 (Highlands County) and 34266 (DeSoto County).

State Most Impacted counties:

- Alachua, Baker, Bradford (exclude zip code 320911), Charlotte, Citrus, Columbia, DeSoto (exclude zip code 34266), Dixie, Flagler (exclude zip code 32136), Gilchrist, Glades, Hamilton, Hardee, Hendry (exclude zip code 33935 & 33440), Hernando, Highlands (exclude zip code 33825 & 33870), Indian River, Lafayette, Lake, Levy, Manatee, Marion, Martin, Nassau, Okeechobee, Pasco (exclude zip code 33523), Pinellas, Putnam, Sarasota, Seminole (exclude zip code 32771), St. Johns (exclude zip code 32145 & 32084), Sumter, Suwannee and Union.

Activity Progress Narrative:

For the reporting period, the Program completed 34 Urgent Need Single Family Owner - Occupied projects.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	27	196/457
# of Singlefamily Units	27	196/457

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	23/0	169/457	13.61
# Owner	0	0	0	0/0	23/0	169/457	13.61
# Renter	0	0	0	0/0	0/0	0/0	0



Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 200 / Affordable Rental



Grantee Activity Number: 201-A

Activity Title: Aff Rent - Lvg - Garden View Apartments

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources**

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

Florida Housing Finance Corporation

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$35,717,527.38

(\$68,230.94) \$11,905,842.46

\$0.00 \$11,905,842.46

\$0.00 \$11,905,842.46

(\$68,230.94) \$35,717,527.38

(\$68,230.94) \$11,905,842.46

\$0.00 \$11,905,842.46

\$0.00 \$11,905,842.46

\$11,905,842.46 \$11,905,842.46

\$11,905,842.46 \$11,905,842.46

\$0.00 \$0.00

\$0.00 \$0.00

\$5,831,953.71 \$5,831,953.71

\$5,831,953.71 \$5,831,953.71

\$0.00 \$0.00

\$0.00 \$0.00

\$5,831,953.71 \$5,831,953.71

\$5,831,953.71 \$5,831,953.71

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$5,831,953.71 \$5,831,953.71

\$5,831,953.71 \$5,831,953.71

\$5,831,953.71 \$5,831,953.71

\$5,831,953.71 \$5,831,953.71

\$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

Apartment complex build consisting of 103 Garden Apartment units located in 3 residential buildings. Unit mix = 103 one bedroom/1 bath units. 11 ELI units restricted to 25% AMI or less and 92 units @ 80% AMI; 6 ELI units to be set aside for Persons with Special Needs.

Location Description:

5220, 5224, 5228, 5230 College Road, Key West, FL

Activity Progress Narrative:

CDBG-DR funds in the amount of \$5,831,953.71 have been drawn down. The project is 17.49% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-B
Activity Title: Aff Rent - Sm Dev - Eleven 44

Activity Type:
 Construction of new housing
Project Number:
 200
Projected Start Date:
 06/26/2019
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Affordable Rental
Projected End Date:
 08/04/2024
Completed Activity Actual End Date:

Responsible Organization:
 Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,704,801.04
Total Budget	\$298,384.65	\$3,704,801.04
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida Housing Finance Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Small development apartment complex build consisting of 4 zero-bedroom/1 bath units, 12 one bedroom/ 1 bath units and 6 two-bedroom/1 bath units. 10% at or below 28% AMI and 90% at or below 80% AMI. 5% of the units to be set aside for Persons with Special Needs.

Location Description:

1144 Marseille Dr, Miami Beach, FL 33141

Activity Progress Narrative:

Currently in Credit Underwriting and Environmental Process.
 The Developer is targeting the June 17, 2022 FHFC Board Meeting for Credit Underwriting Report (CUR) approval.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 201-C

Activity Title: Aff Rent - Lvg - Brownsville Transit Village V

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$3,957,235.12

Total Budget

(\$68,530.94) \$3,957,235.12

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Florida Housing Finance Corporation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Land acquisition Apartment Complex Build high rise consisting of 30 zero-bedroom/1 bath units, 90 one-bedroom/1 bath units. 18 units set aside at or below 30% AMI, 75 units at or below 60% AMI and 27 units at or below 80% AMI.

Location Description:

On NW 29th Ave, east of the intersection of NW 29th Ave and NW 51st Terrace, Unincorporated Miami-Dade County

Activity Progress Narrative:

CUR was approved at the January 21, 2022, FHFC Board Meeting. ERR conditionally approved and Authority to Use Grant Funds (AUGF) was issued by DEO on April 13, 2022. The developer is working on financing gaps due to current market conditions in the construction industry. Expects to close end of 2nd quarter 2022.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-D

Activity Title: Aff Rent - Sm Dev - Welford Place

Activity Type:
Construction of new housing

Project Number:
200

Projected Start Date:
06/26/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental

Projected End Date:
08/04/2024

Completed Activity Actual End Date:

Responsible Organization:
Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$16,162,097.52
B-17-DM-12-0001	\$298,384.65	\$5,387,365.84
B-18-DP-12-0001	\$0.00	\$5,387,365.84
B-19-DP-12-0001	\$0.00	\$5,387,365.84
Total Budget	\$298,384.65	\$16,162,097.52
B-17-DM-12-0001	\$298,384.65	\$5,387,365.84
B-18-DP-12-0001	\$0.00	\$5,387,365.84
B-19-DP-12-0001	\$0.00	\$5,387,365.84
Total Obligated	\$0.00	\$5,088,981.19
B-17-DM-12-0001	\$0.00	\$5,088,981.19
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$598,169.60	\$2,411,562.26
B-17-DM-12-0001	\$598,169.60	\$2,411,562.26
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$598,169.60	\$2,411,562.26
B-17-DM-12-0001	\$598,169.60	\$2,411,562.26
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$797,209.24	\$2,411,562.26
Florida Housing Finance Corporation	\$797,209.24	\$2,411,562.26
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Large development apartment complex build one and two-story garden style buildings consisting of 20 one-bedroom/1 bath units and 30 two-bedroom/2 bath units. 5 units set aside at or below 40% AMI and 45 units at or below 80% AMI.

Location Description:

Raiford Road, West of the Intersection of Raiford Road and Southern Villa Drive, Starke, FL, 32091

Activity Progress Narrative:

CDBG-DR funds in the amount of \$2,411,562.26 have been drawn down. Project is 60% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-F

Activity Title: Aff Rent - Sm Dev - Persimmon Commons

Activity Type:
Construction of new housing

Project Number:
200

Projected Start Date:
06/27/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental

Projected End Date:
08/05/2024

Completed Activity Actual End Date:

Responsible Organization:
Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$16,344,805.38
B-17-DM-12-0001	\$298,384.65	\$5,448,268.46
B-18-DP-12-0001	\$0.00	\$5,448,268.46
B-19-DP-12-0001	\$0.00	\$5,448,268.46
Total Budget	\$298,384.65	\$16,344,805.38
B-17-DM-12-0001	\$298,384.65	\$5,448,268.46
B-18-DP-12-0001	\$0.00	\$5,448,268.46
B-19-DP-12-0001	\$0.00	\$5,448,268.46
Total Obligated	\$0.00	\$5,149,883.81
B-17-DM-12-0001	\$0.00	\$5,149,883.81
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$985,905.45	\$2,767,118.54
B-17-DM-12-0001	\$985,905.45	\$2,767,118.54
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$985,905.45	\$2,767,118.54
B-17-DM-12-0001	\$985,905.45	\$2,767,118.54
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$1,736,210.11	\$2,767,118.54
Florida Housing Finance Corporation	\$1,736,210.11	\$2,767,118.54
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Small development apartment complex build quadraplex units located in 14 residential buildings consisting of 20 two-bedroom/2 bath units, 30 three-bedroom/2 bath units. 6 units set aside at or below 40% AMI and 44 units at or below 80% AMI.

Location Description:

Intersection of Persimmon Avenue & Villa Road, Sebring Florida 33870

Activity Progress Narrative:

CDBG-DR funds in the amount of \$2,767,118.54 have been drawn down. Project is 77% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-G
Activity Title: Aff Rent - Sm Dev - Cardinal Corner

Activity Type:
 Construction of new housing
Project Number:
 200
Projected Start Date:
 06/07/2019
Benefit Type:
 Direct (HouseHold)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Affordable Rental
Projected End Date:
 08/05/2024
Completed Activity Actual End Date:

Responsible Organization:
 Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,453,636.14
Total Budget	\$298,384.65	\$5,453,636.14
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida Housing Finance Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Small development apartment complex build duplex units located in 24 residential buildings consisting of 12 two bedroom/ 2 bath units, 36 three-bedroom/2 bath units. 5 units set aside at or below 40% AMI and 43 units at or below 80% AMI.

Location Description:

The intersection of SE Hargrave Street and SE Ninth Avenue in the City of Arcadia, Florida 34266. Parcel ID: 06-38-25-0000-0220-0000

Activity Progress Narrative:

Loan closing was held on February 24, 2022.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-H

Activity Title: Aff Rent - Lvg - Saratoga Crossings III

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources**

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

Florida Housing Finance Corporation

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$16,827,364.89

(\$68,230.94) \$5,609,121.63

\$0.00 \$5,609,121.63

\$0.00 \$5,609,121.63

(\$68,230.94) \$16,827,364.89

(\$68,230.94) \$5,609,121.63

\$0.00 \$5,609,121.63

\$0.00 \$5,609,121.63

\$5,609,121.63 \$5,609,121.63

\$5,609,121.63 \$5,609,121.63

\$0.00 \$0.00

\$0.00 \$0.00

\$2,399,990.00 \$2,399,990.00

\$2,399,990.00 \$2,399,990.00

\$0.00 \$0.00

\$0.00 \$0.00

\$2,399,990.00 \$2,399,990.00

\$2,399,990.00 \$2,399,990.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$2,399,990.00 \$2,399,990.00

\$2,399,990.00 \$2,399,990.00

\$2,399,990.00 \$2,399,990.00

\$2,399,990.00 \$2,399,990.00

\$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

Land acquisition Apartment Complex Build mid-rise (5-6 stories) consisting of 75 one-bedroom/1 bath units. 5 units set aside at or below 40% AMI and 43 units at or below 80% AMI.

Location Description:

840-850 West Dania Beach Boulevard, Dania Beach, FL

Activity Progress Narrative:

CDBG-DR funds in the amount of \$2,399,990.00 have been drawn down. Project is 2.95% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-I

Activity Title: Aff Rent - Lvg - Civitas of Cape Coral

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:

Responsible Organization:

Florida Housing Finance Corporation

Overall

Total Projected Budget from All Sources

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,746,645.47
Total Budget	(\$68,230.88)	\$5,746,645.47
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida Housing Finance Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Total Budget

Total Obligated

Total Funds Drawdown

Program Funds Drawdown

Program Income Drawdown

Program Income Received

Total Funds Expended

Florida Housing Finance Corporation

Most Impacted and Distressed Expended

Activity Description:

Land acquisition Apartment Complex Build Garden Apartments consisting of 9 one-bedroom/1 bath units, 57 two-bedroom/2 bath units and 30 3-bedroom/2 bath units. 20 units set aside at or below 30% AMI, 49 at or below 60% AMI and 27units at or below 80% AMI.

Location Description:

413 SW Pine Island Road, Cape Coral, FL 33991

Activity Progress Narrative:

Changes to the developer entity forthcoming which is delaying loan closing.
A six-month loan closing extension was approved at the March 4, 2022 FHFC Board Meeting.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-J

Activity Title: Aff Rent - Lvg - Brisas del Este Apartments

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$5,092,707.59

Total Budget

(\$68,530.94)

\$5,092,707.59

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Florida Housing Finance Corporation

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Land acquisition Apartment Complex Build High Rise Apartments consisting of 77 one-bedroom/1 bath units and 84 two-bedroom/2 bath units. 30 units set aside at or below 30% AMI, 12 units at or below 50% AMI, 74 units at or below 60% AMI and 45 units at or below 80% AMI.

Location Description:

NW 18th Avenue, Intersection of NW 30th Street and NW 18th Avenue, Miami, Florida

Activity Progress Narrative:

Construction is underway.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-K

Activity Title: Aff Rent - Lvg - Parker Pointe

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:

Responsible Organization:

Florida Housing Finance Corporation

Overall

Total Projected Budget from All Sources

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

Florida Housing Finance Corporation

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$24,538,284.69
B-17-DM-12-0001	(\$68,230.94)	\$8,179,428.23
B-18-DP-12-0001	\$0.00	\$8,179,428.23
B-19-DP-12-0001	\$0.00	\$8,179,428.23
Total Budget	(\$68,230.94)	\$24,538,284.69
B-17-DM-12-0001	(\$68,230.94)	\$8,179,428.23
B-18-DP-12-0001	\$0.00	\$8,179,428.23
B-19-DP-12-0001	\$0.00	\$8,179,428.23
Total Obligated	(\$68,230.94)	\$8,179,428.23
B-17-DM-12-0001	(\$68,230.94)	\$8,179,428.23
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$997,236.52
B-17-DM-12-0001	\$0.00	\$997,236.52
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$997,236.52
B-17-DM-12-0001	\$0.00	\$997,236.52
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$997,236.52	\$997,236.52
Florida Housing Finance Corporation	\$997,236.52	\$997,236.52
Most Impacted and Distressed Expended	\$997,236.52	\$997,236.52
B-17-DM-12-0001	\$997,236.52	\$997,236.52
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Land Acquisition- Apartment Complex Build. Mid-Rise, 4-stories consisting of 26 one-bedroom/1 bath units, 50 two-bedroom/2 bath units and 12 three bedroom/ 2 bath units. 14 units set aside at or below 30% AMI, 47 units at or below 60% AMI, 13 units at or below 70% AMI and 14 units at or below 80% AMI.

Location Description:

On E Bella Vista Street, 650 feet West of the intersection of W Lake Parker Drive and E Bella Vista Steet, Lakeland, FL

Activity Progress Narrative:

CDBG-DR funds in the amount of \$997,236.52 have been drawn down. Construction is underway.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-L

Activity Title: Aff Rent - Lvg - Blue Sky Landing

Activity Type:
Construction of new housing

Project Number:
200

Projected Start Date:
06/06/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental

Projected End Date:
08/04/2024

Completed Activity Actual End Date:

Responsible Organization:
Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$24,569,252.10
B-17-DM-12-0001	(\$68,230.94)	\$8,189,750.70
B-18-DP-12-0001	\$0.00	\$8,189,750.70
B-19-DP-12-0001	\$0.00	\$8,189,750.70
Total Budget	(\$68,230.94)	\$24,569,252.10
B-17-DM-12-0001	(\$68,230.94)	\$8,189,750.70
B-18-DP-12-0001	\$0.00	\$8,189,750.70
B-19-DP-12-0001	\$0.00	\$8,189,750.70
Total Obligated	(\$68,230.94)	\$8,189,750.70
B-17-DM-12-0001	(\$68,230.94)	\$8,189,750.70
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$174,099.46	\$1,113,484.47
B-17-DM-12-0001	\$174,099.46	\$1,113,484.47
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$174,099.46	\$1,113,484.47
B-17-DM-12-0001	\$174,099.46	\$1,113,484.47
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$1,113,484.47	\$1,113,484.47
Florida Housing Finance Corporation	\$1,113,484.47	\$1,113,484.47
Most Impacted and Distressed Expended	\$1,113,484.47	\$1,113,484.47
B-17-DM-12-0001	\$1,113,484.47	\$1,113,484.47
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Land Acquisition Apartment Complex Build mid-rise (4 stories) consisting of 2 zero-bedroom/1 bath units, 18 one-bedroom/1 bath units, 48 two-bedroom/2 bath units and 14 three-bedroom/2 bath units. 9 units set aside at or below 35% AMI, 73 units at or below 60% AMI.

Location Description:

McNeil Road at Portofino Landings Blvd., Fort Pierce

Activity Progress Narrative:

CDBG-DR funds in the amount of \$1,113,484.47 have been drawn down. Project is 12% complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-M

Activity Title: Aff Rent - Lvg - Solaris Apartments

Activity Type:
Construction of new housing

Project Number:
200

Projected Start Date:
06/07/2019

Benefit Type:
Direct (HouseHold)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Affordable Rental

Projected End Date:
08/05/2024

Completed Activity Actual End Date:

Responsible Organization:
Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$24,321,512.67
B-17-DM-12-0001	(\$68,230.94)	\$8,107,170.89
B-18-DP-12-0001	\$0.00	\$8,107,170.89
B-19-DP-12-0001	\$0.00	\$8,107,170.89
Total Budget	(\$68,230.94)	\$24,321,512.67
B-17-DM-12-0001	(\$68,230.94)	\$8,107,170.89
B-18-DP-12-0001	\$0.00	\$8,107,170.89
B-19-DP-12-0001	\$0.00	\$8,107,170.89
Total Obligated	\$8,107,170.89	\$8,107,170.89
B-17-DM-12-0001	\$8,107,170.89	\$8,107,170.89
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$4,500,000.00	\$4,500,000.00
B-17-DM-12-0001	\$4,500,000.00	\$4,500,000.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$4,500,000.00	\$4,500,000.00
B-17-DM-12-0001	\$4,500,000.00	\$4,500,000.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$4,500,000.00	\$4,500,000.00
Florida Housing Finance Corporation	\$4,500,000.00	\$4,500,000.00
Most Impacted and Distressed Expended	\$4,500,000.00	\$4,500,000.00
B-17-DM-12-0001	\$4,500,000.00	\$4,500,000.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Land acquisition Apartment Complex Build high rise consisting of 19 one-bedroom/1 bath units, 40 two bedroom/ 2 bath units and 19 three-bedroom/2 bath units. 12 units set aside at or below 30% AMI, 30 units at or below 60% AMI and 36 units at or below 70% AMI.

Location Description:

118 SE 7th St., Hallandale Beach AND

Activity Progress Narrative:

CDBG-DR funds in the amount of \$4,500,000 have been drawn down. Project is 2.33 % complete.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-N

Activity Title: Aff Rent - Lvg - Metro Grande III

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:

Responsible Organization:

Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,209,455.52
Total Budget	(\$67,930.94)	\$3,209,455.52
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida Housing Finance Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Land acquisition Apartment Complex Build - 84 High-Rise apartments consisting of 41 one-bedroom/1 bath units, 37 two-bedroom/2 bath units and 6 three-bedroom/2 bath units. 28 units set aside at or below 30% AMI, 6 units at or below 60% AMI, 27 units at or below 70% AMI and 23 units at or below 80% AMI.

Location Description:

W 19th Street, NE Corner of W 19th Street and W Okeechobee Road, Hialeah

Activity Progress Narrative:

At the March 4, 2022, FHFC Board Meeting, the Board approved the request made by Metro Grande III's Developer, Cornerstone Group, to receive alternative available Corporation funding, which comprised of Program Income earned from previous disaster funding, upon the return of \$3,175,000 CDBG-DR funding. The Development cannot achieve the environmental compliance requirements required in the Federal Register authorizing the CDBG-DR funds for Hurricane Irma. DEO received formal notification on April 13, 2022. Florida Housing expects to utilize the returned CDBG-DR funding to fill any gaps in other CDBG-DR development financing due to current market conditions to ensure viability of proposed developments.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 201-O

Activity Title: Aff Rent - Lvg - The Harmony on Santa Barbara (f/k/a Bembridge)

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$7,983,301.16
Total Budget	(\$68,230.94)	\$7,983,301.16
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida Housing Finance Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Land acquisition apartment complex build Garden Apts (1-3 stories) consisting of 22 one-bedroom/1 bath units, 48 two-bedroom/2 bath units and 12 three bedroom/ 2 bath units. 13 units set aside at or below 30% AMI, 50 units at or below 60% AMI, and 19 units at or below 80% AMI.

Location Description:

Santa Barbara Boulevard, Santa Barbara Boulevard & Davis Boulevard, Collier County

Activity Progress Narrative:

Construction is underway. Project is 7% complete.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 201-P

Activity Title: Aff Rent - Lvg - East Pointe Place Phase II

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$4,762,687.83

Total Budget

(\$68,230.94) \$4,762,687.83

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Florida Housing Finance Corporation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Land acquisition apartment complex build Garden Apts (1-3 stories) 90 units in 3 residential buildings consisting of 30 one-bedroom/1 bath units, 48 two bedroom/ 2 bath units and 12 three-bedroom/2 bath units. 14 units set aside at or below 30% AMI, 11 units at or below 40% AMI, 42 units at or below 60% AMI, and 23 units at or below 80% AMI.

Location Description:

On Dale Street, east of the intersection of Dale Street and Delaware Avenue, Ft. Myers, FL

Activity Progress Narrative:

The increase in Multifamily Mortgage Revenue Bond funding to cover financing shortfalls recommendation was approved by the FHFC Board at the April 29, 2022, Board meeting. The final Credit Underwriting Update Letter (CUUL) with a positive recommendation for an increase in the permanent HFA Tax-Exempt Bonds from \$7,650,000 to \$7,950,000 was approved. Staff was directed to continue with loan closing activities subject to further approvals and verifications by the Credit Underwriter, Special Counsel, and the appropriate Florida Housing Staff.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 201-Q

Activity Title: Aff Rent - Lvg - WRDG T4

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:

Responsible Organization:

Florida Housing Finance Corporation

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$8,195,750.72
Total Budget	(\$62,230.94)	\$8,195,750.72
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida Housing Finance Corporation	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Land acquisition apartment complex build High- Rise consisting of 14 one-bedroom/1 bath units, 71 two-bedroom/2 bath units and 27 three-bedroom/2 bath units. 17 units set aside at or below 30% AMI, 57 units at or below 60% AMI, 26 units at or below 70% AMI, and 12 units at or below 80% AMI.

Location Description:

Main Street, NE Corner of Main Street and North Willow Avenue, Tampa

Activity Progress Narrative:

Loan closing occurred on 4/14/2022.

Accomplishments Performance Measures

No Accomplishments Performance Measures



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 201-R

Activity Title: Aff Rent - Lvg - Parramore Oaks Phase Two

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$5,815,580.98

Total Budget

(\$68,230.94) \$5,815,580.98

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Florida Housing Finance Corporation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Land acquisition apartment complex build. Mid-Rise 4-stories consisting of 11 one-bedroom/1 bath units, 58 two-bedroom/2 bath units and 22 three-bedroom/2 bath units. 23 units set aside at or below 30% AMI, 15 units at or below 40% AMI, 17 units at or below 60% AMI, and 36 units at or below 80% AMI.

Location Description:

Conley Street, northeast of the intersection of Conley Street and Short Avenue, Orlando

Activity Progress Narrative:

CDBG-DR funds in the amount of \$844,879.71 have been drawn down.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 201-S

Activity Title: Aff Rent - Lvg - Northside Transit Village III

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

06/07/2019

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

08/05/2024

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$7,467,177.31

Total Budget

(\$68,230.94)

\$7,467,177.31

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Florida Housing Finance Corporation

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Large Development Apartment Complex Build High-Rise consisting of 50 zero-bedroom/1 bath units and 150 1-bedroom/1 bath units. 30 units set aside at or below 30% AMI and 170 units at or below 60% AMI.

Location Description:

NW 32nd Ave, at the intersection of NW 79th St and NW 32nd Ave, and on NW 78th St, SE of the intersection of NW 78th St and NW 32 Ave, Unincorporated Miami-Dade County

Activity Progress Narrative:

Currently in the Credit Underwriting Process. CUR expected to be approved at the April 29, 2022, FHFC Board Meeting. FHFC received 2nd ERR comments from DEO on January 26, 2022. The revised 8-Step Final Notice was published on April 1, 2022. Revised ERR is expected to be sent to DEO during the 2nd quarter 2022.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 202-A

Activity Title: Aff Rent - Lvg SF - Seahorse Cottages

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

01/01/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

01/01/2026

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$6,611,168.35

Total Budget

(\$68,230.94)

\$6,611,168.35

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Florida Housing Finance Corporation

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Single family rental until homes build CDBG-DR Assisted Workforce units consisting of 7-2 bedroom/1 bath single family homes and 10-2 bedroom/2 bath single family homes. 2 units at or below 25% AMI and 15 at or below 80% AMI.

Location Description:

Bailey Rd, SE of the Intersection of Bailey Rd and County Rd, Monroe County; and Mercedes Rd, SE of the Intersection of Mercedes Rd and County Rd, Monroe County

Activity Progress Narrative:

Loan Closing occurred March 23, 2022. Construction is underway.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 202-B

Activity Title: Aff Rent - Lvg SF - Lower Keys Scattered Sites

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

01/01/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

01/01/2026

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$4,779,814.35

Total Budget

(\$68,230.94) \$4,779,814.35

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Florida Housing Finance Corporation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Single family rental until homes build CDBG-DR Assisted Workforce units consisting of 12-2 bedroom/1 bath single family homes. 2 units at or below 25% AMI and 10 units at or below 80% AMI.

Location Description:

12 scattered sites all located in Unincorporated Monroe County: 31423 Avenue G, Big Pine Key; 31441 Avenue G, Big Pine Key; 30 Sands Road, Big Pine Key; 31235 Avenue E, Big Pine Key; 31059 Avenue G, Big Pine Key; 301 County Road, Big Pine Key; 31481 Avenue C, Big Pine Key; 31566 Avenue B, Big Pine Key; 31067 Avenue G, Big Pine Key; 31063 Avenue E, Big Pine Key; 31247 Avenue G, Big Pine Key; AND 28279 Julia Avenue, Little Torch Key

Activity Progress Narrative:

Currently in the Credit Underwriting Process. A 4th six-month CUR extension through July 2022 was approved at the January 21, 2022 FHFC Board Meeting. The ERR was approved and DEO issued AUGF on February 15, 2022.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 202-C

Activity Title: Aff Rent - Lvg SF - Monroe County Scattered Site

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

01/01/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

01/01/2026

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$7,244,261.36

Total Budget

(\$68,230.94)

\$7,244,261.36

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Florida Housing Finance Corporation

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Single family rental homes build CDBG-DR Assisted Workforce units consisting of 18 one-bedroom/1 bath units, 2 two two bedroom 1 bath units and 5 three-bedroom/3 bath units. 3 units at or below 25% AMI and 22 at or below 80% AMI.

Location Description:

3 scattered sites all located in Unincorporated Monroe County: 31535 Avenue C, Big Pine Key (RE 00302670-000000); 31 S. Conch Ave, Conch Key (RE 00385780-000400); 2 N. Conch Ave, Conch Key (RE 00385780-000000);

Activity Progress Narrative:

A 4th six-month extension through July 2022 was approved at the January 21, 2022 FHFC Board meeting. Currently there is a ERR issue with an above ground storage tank that is in close proximity to one of the locations. The Developer is working with the County fire department on mitigation of the AST. The early notice for 8-Step process was published March 16, 2022.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 202-D

Activity Title: Aff Rent - Lvg SF - Key West Scattered Sites

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

01/01/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

01/01/2026

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$1,870,653.98

Total Budget

(\$3,476.37)

\$1,870,653.98

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Florida Housing Finance Corporation

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Single family rental unit homes build CDBG-DR Assisted Workforce units consisting of 12 two-bedroom 1 bath units. 2 units at or below 25% AMI and 10 at or below 80% AMI.

Location Description:

Julia Street and Emma Street, Key West
304 Truman Avenue, Key West
222 Petronia Street, Key West
904 Emma Street, Key West

Activity Progress Narrative:

A 2nd six-month loan commitment extension was approved at the March 4, 2022 FHFC Board meeting. Changes to the project are necessary due to increasing project costs. The project is located in a Flood Plain. Coordination with Tribes and relevant agencies has commenced. The Project is located within a Historic District. Additional approvals will be necessary.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 202-E

Activity Title: Aff Rent - Lvg SF - The Avenues at Big Pine Key

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

01/01/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

01/01/2026

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$1,938,181.56

Total Budget

(\$3,476.37) \$1,938,181.56

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Florida Housing Finance Corporation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Single Family rental Unit Homes Build CDBG-DR Assisted Workforce units consisting of 5 two-bedroom 1 bath homes. 1 unit at or below 25% AMI and 4 at or below 80% AMI.

Location Description:

31455 Avenue A, Big Pine Key

31565 Avenue A, Big Pine Key

31526 Avenue B, Big Pine Key

31351 Avenue D, Big Pine Key

31272 Avenue H, Big Pine Key

Activity Progress Narrative:

Loan Closing occurred March 23, 2022. Construction is underway.

Accomplishments Performance Measures**No Accomplishments Performance Measures**

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 202-F

Activity Title: Aff Rent - Lvg SF - Seahorse Cottages at Big Pine Key II

Activity Type:

Construction of new housing

Project Number:

200

Projected Start Date:

01/01/2020

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Affordable Rental

Projected End Date:

01/01/2026

Completed Activity Actual End Date:**Responsible Organization:**

Florida Housing Finance Corporation

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00 \$3,304,422.31

Total Budget

(\$67,930.94) \$3,304,422.31

Total Obligated

\$0.00 \$0.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Florida Housing Finance Corporation

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

Single Family rental Unit Homes Build prefab modular CDBG-DR Workforce housing consisting of 3 two-bedroom/one bath and 6 two bedroom/ two bath single family homes. 1unit at or below 25% AMI and 8 at or below 80% AMI.

Location Description:

210 Sands Rd
220 Sands Rd
230 Sands Rd
240 Sands Rd
30939 Bailey Rd
30947 Bailey Rd
30955 Bailey Rd
30954 Bailey Rd
30953 Nathalie Rd

Activity Progress Narrative:

Loan Closing occurred on March 23, 2022. Construction is underway.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 300 / Voluntary Buyout

Grantee Activity Number: 301-A

Activity Title: Vol Home Buy - City of Bonita Springs

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of Bonita Springs

Overall**Total Projected Budget from All Sources**

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

City of Bonita Springs

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$15,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$15,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$5,000,000.00

\$0.00 \$0.00

\$0.00 \$0.00

\$609,759.75 \$632,312.75

\$609,759.75 \$632,312.75

\$0.00 \$0.00

\$0.00 \$0.00

\$609,759.75 \$632,312.75

\$609,759.75 \$632,312.75

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$629,628.25 \$632,312.75

\$629,628.25 \$632,312.75

\$632,312.75 \$632,312.75

\$632,312.75 \$632,312.75

\$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

Houses of voluntary participants will be purchased with the use of the CDBG-DR funds and the structures demolished. The vacant property will remain as open space for passive parks and/or stormwater management areas in perpetuity.

Location Description:

City of Bonita Springs

Activity Progress Narrative:

The city has spent \$632,312.75 of the allocated funds.
The city closed on two houses and anticipates closing on another one in April. They have also contracted with a demolition company and executed the agreement with the demolition company.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 301-C

Activity Title: Vol Home Buy - City of Marathon

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

City of Marathon

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$15,000,000.00
B-17-DM-12-0001	\$0.00	\$5,000,000.00
B-18-DP-12-0001	\$0.00	\$5,000,000.00
B-19-DP-12-0001	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$15,000,000.00
B-17-DM-12-0001	\$0.00	\$5,000,000.00
B-18-DP-12-0001	\$0.00	\$5,000,000.00
B-19-DP-12-0001	\$0.00	\$5,000,000.00
Total Obligated	\$5,000,000.00	\$5,000,000.00
B-17-DM-12-0001	\$5,000,000.00	\$5,000,000.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$186,601.40	\$186,601.40
B-17-DM-12-0001	\$186,601.40	\$186,601.40
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$186,601.40	\$186,601.40
B-17-DM-12-0001	\$186,601.40	\$186,601.40
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$186,601.40	\$186,601.40
City of Marathon	\$186,601.40	\$186,601.40
Most Impacted and Distressed Expended	\$186,601.40	\$186,601.40
B-17-DM-12-0001	\$186,601.40	\$186,601.40
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



The home buyout program is a rare opportunity to remove Hurricane Irma impacted unsafe structures, which threaten public health and safety. It will allow us to permanently remove the highest risk homes in the FEMA designated Velocity Zones that received up to 9 feet of storm surge. The NFI P designated repetitive loss structures and severe repetitive loss structures, mobile homes, as well as, non-code compliant aging structures which were destroyed by Irma. In the Florida Keys, these aging structures and mobile homes represented the workforce housing. By removing these non-code compliant vulnerable structures, we hope to create safer and resilient living environments for all City of Marathon and Monroe County residents. The City has received twenty (20) confirmed and as yet unranked applicants for the VHBP.

Location Description:

City of Marathon

Activity Progress Narrative:

Marathon has acquired two properties and is currently conducting appraisals and title reviews. Marathon is setting up pre-offer packets. Tier 2 Environmental is completed. URA is approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 301-D
Activity Title: Vol Home Buy - City of Palm Bay

Activity Type:
 Acquisition - buyout of residential properties
Project Number:
 300
Projected Start Date:
 07/01/2020
Benefit Type:
 Direct (Person)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Voluntary Buyout
Projected End Date:
 06/30/2022
Completed Activity Actual End Date:

Responsible Organization:
 City of Palm Bay

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$684,179.00
Total Budget	\$0.00	\$684,179.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Palm Bay	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The proposed project is the acquisition and demolition of 13 single-family homes located at Cimarron Circle NE in Palm Bay. These 13 properties have a historic record of repetitive loss claims to the National Flood Insurance Program, experience flooding and damage resulting from Hurricane Irma, and a local Ordinance currently prohibits any additional building permits for repairs to these homes unless the repairs bring the entire structure up to current building code, including elevation above current floodplain. Once acquired and demolished, the City will perpetually retain ownership of the land and no future development will be permitted.

Location Description:

City of Palm Bay

Activity Progress Narrative:

Palm Bay has elected to dissolve its contract with DEO because they did not have participants who met the LMI requirement.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 301-E

Activity Title: Vol Home Buy Clay County DEM

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Clay County Department of Emergency Management

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$5,000,000.00
Total Budget	\$0.00	\$5,000,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Clay County Department of Emergency Management	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Clay County's long-term community planning efforts encompasses proactive measures to protect its residents from the negative impacts from natural disasters. These efforts include improving community safety by encouraging residents to relocate out of the flood plain and removing existing structures within the flood plan and returning them to greenspace. By returning these areas to greenspace, the natural floodway is restored; future flood events will have increased areas for natural water flow reducing the strain on emergency services during an active emergency event as well as overall emergency management for the county. These resources can be directed to focusing on other impacted areas of a disaster and allow for the development for additional mitigation and long-term resiliency measures.

Location Description:

Clay County

Activity Progress Narrative:

County signed its second amendment and relayed progress to their property owners on program changes and the schedule for appraisals.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 301-F

Activity Title: Vol Home Buyout - Columbia County

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Columbia County

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$281,968.00
Total Budget	\$0.00	\$281,968.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Columbia County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The County's goal is to prioritize assistance to the most vulnerable community members who have faced repetitive loss within the targeted low- and moderate- income (LMA) project area. Due to the age of the structure and repetitive losses, many of these homes are less resilient (e.g. not elevated or up to code). As a result, these households are burdened with significantly higher recovery costs compared to residents in newer homes that are built to more current standards. These financial burdens reduce the overall economic resiliency for these households; for example, it reduces funds available for other critical areas such as healthcare. By offering buyout to these community members, the program will not only relocate these homeowners into safer neighborhoods that are more resilient to natural disasters, but will also foster secondary benefits, such as reduced flood-related incidents of illness, post-storm.

Location Description:

Columbia County

Activity Progress Narrative:

Withdrew because they were ready to move forward with project, but we had not moved agreement.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 301-I

Activity Title: Vol Home Buy - Miami-Dade County

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Miami-Dade County

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,521,161.00
Total Budget	\$0.00	\$4,521,161.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Miami-Dade County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Through this funding program, Miami-Dade County would acquire ten properties damaged during Hurricane Irma. The County plans to convert the land into open space for stormwater retention and enhance each parcel with additional stormwater infrastructure. The acquisition of damaged homes would provide sorely needed relief to interested residents, allowing them to relocate to a safe and sanitary home. Some residents are still displaced from their home as it is not safe to inhabit the structure after damages sustained from Hurricane Irma, causing hardship well beyond the immediate aftermath of the storm. Restoring flood-prone parcels to open space would also provide flood mitigation benefits to the surrounding properties during storms. Having the ability to increase stormwater detention within these watersheds will increase the community's resilience in future hurricanes and heavy rainfall events. This project would also benefit surrounding communities between storms because it could provide a recreational space as an additional co-benefit. The acquisition projects could improve public health and water quality in the neighborhoods by removing the septic system that are compromised by high groundwater levels or by flooding events.

Location Description:

Miami-Dade County

Activity Progress Narrative:

Miami-Dade had applied for general fund from county budget, so they are working on an updated budget and finalizing it. They have not yet acquired any properties.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 301-J

Activity Title: Vol Home Buy - Monroe County

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:

Responsible Organization:

Monroe County

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$45,000,000.00
B-17-DM-12-0001	\$0.00	\$15,000,000.00
B-18-DP-12-0001	\$0.00	\$15,000,000.00
B-19-DP-12-0001	\$0.00	\$15,000,000.00
Total Budget	\$0.00	\$45,000,000.00
B-17-DM-12-0001	\$0.00	\$15,000,000.00
B-18-DP-12-0001	\$0.00	\$15,000,000.00
B-19-DP-12-0001	\$0.00	\$15,000,000.00
Total Obligated	\$0.00	\$15,000,000.00
B-17-DM-12-0001	\$0.00	\$15,000,000.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$96,127.27	\$524,755.84
B-17-DM-12-0001	\$96,127.27	\$524,755.84
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$96,127.27	\$524,755.84
B-17-DM-12-0001	\$96,127.27	\$524,755.84
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$227,037.57	\$524,755.84
Monroe County	\$227,037.57	\$524,755.84
Most Impacted and Distressed Expended	\$524,755.84	\$524,755.84
B-17-DM-12-0001	\$524,755.84	\$524,755.84
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



The voluntary home buyout program was created to encourage risk reduction through the purchase of residential property in high floodrisk areas impacted by Hurricane Irma. This project allows Monroe County to purchase private residential properties at the pre-Hurricane Irma fair market value for both the land and the structure. Priority properties are located in highly flood and storm surge vulnerable areas, low- and moderate-income areas. Any existing structures will be demolished, and the property will be used for permanent open space. Most of the homes identified for the Voluntary Home Buyout Program are homes that were substantially damaged or destroyed as a result of Hurricane Irma. Many of the homeowners were either non-insured or under insured due to the very high cost of wind and flood insurance in Monroe County. Removing these high-risk structures will reduce risk for the community.

Location Description:

Monroe County

Activity Progress Narrative:

Two amendments to the Subrecipient Agreement have been adopted.

Five contracts have been procured to support program activities: Grant Management Services, Environmental & Historical Services, Appraisal Services, Survey Services, and Real Estate & Closing Services.

77 VHBP applications have been evaluated, 24 of which are active during this reporting period. Four registration forms were received from interested property owners for inclusion in the program. These registrations were processed to determine eligibility and scored to determine priority.

Six Pre-Offer files including Agreements to Purchase were submitted and approved by DEO.

Nine Purchase Agreements were approved by the Monroe County Board of County Commissioners.

Three Tier 2 reports were received and accepted by Monroe County. 12 surveys were received and accepted by Monroe County.

DEO approved demolition contractor procurement documents and the procurement process was initiated.

Since the execution of the Subrecipient Agreement, approximately \$692,824.87 has been expended, of which \$524,755.84 has been reimbursed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 301-K

Activity Title: Vol Home Buy - Town of Orange Park

Activity Type:

Acquisition - buyout of residential properties

Project Number:

300

Projected Start Date:

06/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Voluntary Buyout

Projected End Date:

06/29/2022

Completed Activity Actual End Date:**Responsible Organization:**

Town of Orange Park

Overall**Total Projected Budget from All Sources**

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

Town of Orange Park

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$9,528,927.00

\$0.00 \$3,176,309.00

\$0.00 \$3,176,309.00

\$0.00 \$3,176,309.00

\$0.00 \$9,528,927.00

\$0.00 \$3,176,309.00

\$0.00 \$3,176,309.00

\$0.00 \$3,176,309.00

\$0.00 \$3,176,309.00

\$0.00 \$3,176,309.00

\$0.00 \$0.00

\$0.00 \$0.00

\$47,830.00 \$114,634.00

\$47,830.00 \$114,634.00

\$0.00 \$0.00

\$0.00 \$0.00

\$47,830.00 \$114,634.00

\$47,830.00 \$114,634.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$0.00 \$0.00

\$47,830.00 \$114,634.00

\$47,830.00 \$114,634.00

\$114,634.00 \$114,634.00

\$114,634.00 \$114,634.00

\$0.00 \$0.00

\$0.00 \$0.00

Activity Description:

The Town of Orange Park - Voluntary Home Buyout (TOP-VHB) program includes 18 properties within the town limits, located in floodplain areas that impact many low- to moderate-income areas (Project Site Map, Attachment B and Floodplain Map, Attachment K) that were impacted by Hurricane Irma. The town will acquire these properties from owners who have signed a Voluntary Acknowledge Form (Attachment A). The TOP-VHB plan will include demolition of structures on the acquired properties and ensure that these properties will be held by the town for conservation, recreation, or storm water management purposes in perpetuity. This is the first time the Town of Orange Park has participated in the VHB program and the opportunity will greatly assist the town in resolving excess storm water runoff issues which have plagued the Town for many years.

Location Description:

Town of Orange Park

Activity Progress Narrative:

Properties 1-7 completed packages and require approval of Income verification, appraisal, and closing worksheet. In anticipation of a closing date, properties 8-10 have been contacted about continuing in the program or electing to withdraw from it.

Seven properties are ready for a closing date. Two have school-aged children so they will try for a summer close; others are in search of their new home/location.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Parcels acquired	0	16/18

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	16/18
# of Singlefamily Units	0	16/18

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 400 / Economic Revitalization



Grantee Activity Number: 401.1

Activity Title: WRTP-College of FL Keys

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

400

Projected Start Date:

04/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

The College of the Florida Keys

Overall

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,553,653.00
Total Budget	\$0.00	\$2,553,653.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
The College of the Florida Keys	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Hurricane Irma made landfall in the Florida Keys as a Category 4 hurricane, impacting over 4,000 homes with either major damage or complete destruction. College of the Florida Keys recognizes reconstruction efforts have been hampered by a lack of qualified construction personnel in areas including plumbing, electricity, carpentry and HVAC. To mitigate this shortage, the college intends to expand the its apprenticeships program providing training in those areas by additional locations serving the Middle and Upper Keys.

Location Description:

Middle Keys Center, 900 Sombrero Beach Rd., Marathon, FL 33043
Upper Keys Center, 89901 US Highway 1, Tavernier, FL 33070

Activity Progress Narrative:

During this quarter, the subrecipient conducted application intake. Program courses are to begin in the following quarter. Of the \$2,553,653.00 awarded, the subrecipient has expended \$84,975.33, leaving a remaining balance of \$2,448,677.67.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 401.2

Activity Title: WRTP-FIU

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

400

Projected Start Date:

04/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Florida International University

Overall

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,648,829.00
Total Budget	\$0.00	\$2,648,829.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Florida International University	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Due to the lasting impact Hurricane Irma has had on workforce shortages in the construction industry, Florida International University intends to expand the its pre-apprenticeship Construction Trades Program to new locations across Miami-Dade County. The locations will provide construction skills training in areas such as Forklift Certification, Carpentry, Electrical, Plumbing, Construction Craft Laborer, Sprinkler Fitting, and Heavy Equipment Operation.

Location Description:

Overtown - 1550 N.W. 3rd Ave., Miami, FL 33136
 Downtown - 3000 N.E. 151st St. North, Miami, FL 33181
 Liberty City - 1550 N. Miami Ave., Miami, FL 33136
 Homestead - 144 N.E. 8th St., Homestead, FL 33030
 Sweetwater/Miami - 10555 W. Flagler St., Miami, FL 33174
 City Hialeah - James H. Goodlet Adult Ctr, 900 W. 4th Place, Hialeah, FL 33010
 Pichol Williams Comm Ctr - 951 S.W. 4th Street, Homestead, FL 33030
 681 Fishermen Street, Opa-Locka, FL 33054

Activity Progress Narrative:

During this quarter, the subrecipient started classes in a new location in the City of Hialeah for program participants. Additionally, the subrecipient started one new class in January for Project Management in FIU, and one class at a new location in the South Miami area.
 Courses are ongoing.
 To date, \$304,779.72 of \$2,648,829.00 has been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	0/0	68/0	68/0	100.00

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	64	124	188	64/360	192/120	256/720	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 401.3

Activity Title: WRTP-FSC at Jacksonville

Activity Type:
Econ. development or recovery activity that creates/retains

Project Number:
400

Projected Start Date:
04/30/2020

Benefit Type:
Direct (Person)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Economic Revitalization

Projected End Date:
06/30/2023

Completed Activity Actual End Date:

Responsible Organization:
Florida State College at Jacksonville

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,576,137.00
B-17-DM-12-0001	\$0.00	\$1,525,379.00
B-18-DP-12-0001	\$0.00	\$1,525,379.00
B-19-DP-12-0001	\$0.00	\$1,525,379.00
Total Budget	\$0.00	\$4,576,137.00
B-17-DM-12-0001	\$0.00	\$1,525,379.00
B-18-DP-12-0001	\$0.00	\$1,525,379.00
B-19-DP-12-0001	\$0.00	\$1,525,379.00
Total Obligated	\$0.00	\$1,525,379.00
B-17-DM-12-0001	\$0.00	\$1,525,379.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$41,105.47	\$146,243.31
B-17-DM-12-0001	\$41,105.47	\$146,243.31
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$41,105.47	\$146,243.31
B-17-DM-12-0001	\$41,105.47	\$146,243.31
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$146,243.31	\$146,243.31
Florida State College at Jacksonville	\$146,243.31	\$146,243.31
Most Impacted and Distressed Expended	\$146,243.31	\$146,243.31
B-17-DM-12-0001	\$146,243.31	\$146,243.31
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Hurricane Irma has had a lasting impact on the Duval County area, as over 1000 people are still in need of home repairs from the hurricane. Florida State College at Jacksonville intends to create a new program providing general construction trades training including, NCCER, NC3 Conduit Bending, OSHA 30, Hazardous Waste Operations & Emergency Response.

Location Description:

FSCJ Administrative Offices, 501 West State St., URC 304-A, Jacksonville, FL 32202
 FSCJ Deerwood Center, 9911 Old Baymeadows Road, Jacksonville, FL 32256
 FSCJ Downtown Campus, 101W. State Street, Jacksonville, FL 32202
 FSCJ Urban Resource Center, 601 West State Street, Jacksonville, FL 32202

Activity Progress Narrative:

During this quarter, the subrecipient accomplished the following:
 Mailed a postcard to 17,000 Jacksonville residents;
 Enrolled 19 students in two courses;
 Accepted an additional 39 students into the program; and
 Met with multiple potential employers for students in the program.
 To date, \$213,838.06 of \$1,525,379.00 has been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	1/0	0.00
# of Cases opened	0	0	0	4/0	0/0	17/0	23.53

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	26	0	42	30/150	0/90	59/300	50.85

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 401.4

Activity Title: WRTP-Hendry CSD

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

400

Projected Start Date:

04/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Hendry County School District

Overall

Total Projected Budget from All Sources

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

Hendry County School District

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,393,005.00
B-17-DM-12-0001	\$0.00	\$1,464,335.00
B-18-DP-12-0001	\$0.00	\$1,464,335.00
B-19-DP-12-0001	\$0.00	\$1,464,335.00
Total Budget	\$0.00	\$4,393,005.00
B-17-DM-12-0001	\$0.00	\$1,464,335.00
B-18-DP-12-0001	\$0.00	\$1,464,335.00
B-19-DP-12-0001	\$0.00	\$1,464,335.00
Total Obligated	\$0.00	\$1,464,335.00
B-17-DM-12-0001	\$0.00	\$1,464,335.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$162,708.21	\$284,565.02
B-17-DM-12-0001	\$162,708.21	\$284,565.02
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$162,708.21	\$284,565.02
B-17-DM-12-0001	\$162,708.21	\$284,565.02
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$162,708.21	\$284,565.02
Hendry County School District	\$162,708.21	\$284,565.02
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



The impacts of Hurricane Irma continue to pose significant challenges for residents of Hendry and surrounding counties for recovery especially in the area of demand for skilled labor. Hendry County School District intends to help meet that unmet need by expanding the workforce development program to provide industrial mechanics, HVAC and welding.

Location Description:

Clewiston Adult School, 475 East Osceola Ave., Clewiston, FL 33440, Clewiston High School, 1501 South Francisco St., Clewiston, FL 33440, 601 West Pasadena Ave., Clewiston, FL 33440

Activity Progress Narrative:

During this quarter, the subrecipient continued their Diesel and HVAC training programs. Reimbursements were processed. More training materials were purchased for both the Diesel Tech and HVAC programs. To date, \$284,565.02 of \$1,464,335.00 has been expended.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	0/0
# of Non-business	0	0/0
# of public facilities	0	0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	9/0	0/0	24/0	37.50
# of Cases opened	0	0	0	69/0	32/0	101/0	100.00

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	27	0	36	96/69	32/17	137/114	93.43

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 401.5

Activity Title: WRTP-Indian River SC

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

400

Projected Start Date:

04/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

06/30/2023

Completed Activity Actual End Date:

Responsible Organization:

Indian River State College

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2022 To Date

\$0.00 \$2,236,673.00

Total Budget

\$0.00 \$2,236,673.00

Total Obligated

\$0.00 \$2,236,673.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$77,341.58

Indian River State College

\$0.00 \$77,341.58

Most Impacted and Distressed Expended

\$0.00 \$0.00

Activity Description:

In response to the devastation of Hurricane Irma, Indian River State College seeks to expand his current program in construction occupations such as carpentry, plumbing, HVAC, electrical, welding and solar panel installation. The college will also offer soft skills training and resume building, as well as OSHA, CPR, and first aid training.

Location Description:

3209 Virginia Ave., Ft. Pierce, FL 34981

Activity Progress Narrative:

During this quarter, the subrecipient began the implementation of their program. They continued processing participant applications and enrolled new participants. Additionally, the subrecipient began their Supportive, Training, and Career Services program. Select participants took the North American Board of Certified Energy Practitioners (NABCEP) exam. To date, \$612,999.92 of \$2,236,673.00 has been expended.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	44/0	0.00
# of Cases opened	0	0	0	24/0	9/0	173/0	19.08

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	46	23	119	70/75	32/48	214/240	47.66

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 401.6

Activity Title: WRTP-Valencia

Activity Type:

Econ. development or recovery activity that creates/retains

Project Number:

400

Projected Start Date:

04/30/2020

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Economic Revitalization

Projected End Date:

06/30/2023

Completed Activity Actual End Date:**Responsible Organization:**

Valencia College

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$1,972,003.00

Total Budget

\$0.00

\$1,972,003.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Valencia College

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

Before Hurricane Irma, employers faced a lack of qualified workers to meet population and infrastructure demands in Central Florida. Hurricane Irma exacerbated constraints on an already taxed system. Valencia College intends to expand its Accelerated Skills Training Program in construction occupations that include, welding, core construction, masonry, carpentry, heavy equipment operator, apartment maintenance, and electrical lineman.

Location Description:

Advanced Manufacturing Center, 1099 Cross Prairie Parkway, Kissimmee, FL 34744
Orlando Utilities Commission, 5971 Pershing Ave., Orlando, FL 32822
Osceola Campus CAT, 1800 Denn John Ln., Kissimmee, FL 34746
Poinciana CAT, 3255 Pleasant Hill Rd., Kissimmee, FL 34746
Orange County Jail, 3723 Vision Blvd., Orlando, FL 32839
School of Public Safety, 8600 Valencia College Ln., Orlando, FL 32825

Activity Progress Narrative:

During this quarter, the Subrecipient completed application intake and approvals. Course work continues and participants are successfully gaining employment upon exiting the program. To date, \$00.00 of \$1,972,003.00 has been expended.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases closed	0	0	0	0/0	0/0	21/0	0.00
# of Cases opened	0	0	0	25/0	13/0	84/0	45.24

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	43	6	69	83/188	27/232	144/700	76.39

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 401.7

Activity Title: WRTP-CareerSource Brevard

Activity Type:
Econ. development or recovery activity that creates/retains

Project Number:
400

Projected Start Date:
04/29/2020

Benefit Type:
Direct (Person)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Economic Revitalization

Projected End Date:
06/29/2023

Completed Activity Actual End Date:

Responsible Organization:
CareerSource Brevard

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$6,149,352.00
B-17-DM-12-0001	\$0.00	\$2,049,784.00
B-18-DP-12-0001	\$0.00	\$2,049,784.00
B-19-DP-12-0001	\$0.00	\$2,049,784.00
Total Budget	\$0.00	\$6,149,352.00
B-17-DM-12-0001	\$0.00	\$2,049,784.00
B-18-DP-12-0001	\$0.00	\$2,049,784.00
B-19-DP-12-0001	\$0.00	\$2,049,784.00
Total Obligated	\$2,049,784.00	\$2,049,784.00
B-17-DM-12-0001	\$2,049,784.00	\$2,049,784.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$127,634.12	\$127,634.12
B-17-DM-12-0001	\$127,634.12	\$127,634.12
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$127,634.12	\$127,634.12
B-17-DM-12-0001	\$127,634.12	\$127,634.12
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$127,634.12	\$127,634.12
CareerSource Brevard	\$127,634.12	\$127,634.12
Most Impacted and Distressed Expended	\$127,634.12	\$127,634.12
B-17-DM-12-0001	\$127,634.12	\$127,634.12
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Brevard County's Hurricane Irma recovery efforts have been ongoing since the storm made landfall in September of 2017. The impact of Irma exacerbated an already taxed construction industry. CareerSource Brevard seeks to meet that need by providing training in heavy equipment operations, glass/window installation, welding, construction administration management and supervision.

Location Description:

North Brevard Titusville - 3880 South Washington Ave., Titusville, FL 32780
 Central Brevard Rockledge - 295 Barnes Blvd., Rockledge, FL 32955
 South Brevard Palm Bay - 5275 Babcock St. NE, Suite 8B, Palm Bay, FL 32905

Activity Progress Narrative:

During this quarter, 12 participants completed the United Academy Training Class and five were employed upon exiting the program.
 Fair Housing Activity was conducted through Socia Media posts and a quiz was created to "Test Your Knowledge of Fair Housing Accessibility Requirements."
 To date, \$292,055.81 of \$2,049,784.00 has been expended.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Cases opened	0	0	0	4/0	0/0	7/0	57.14

# of Persons	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Persons	14	0	22	18/50	0/40	29/90	62.07

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 600 / Infrastructure



Grantee Activity Number: 601

Activity Title: Key West Force Main Project

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

600

Projected Start Date:

01/31/2022

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

01/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Key West

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2022 To Date**

\$0.00

\$1,781,450.00

Total Budget

\$0.00

\$1,781,450.00

Total Obligated

\$0.00

\$0.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Key West

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Activity Description:

City of Key West was awarded CDBG-DR funds for improvements including the repair and relocation of a wastewater aerial crossing in the community. The project will resolve a vulnerability in the city's wastewater conveyance system. Hurricane Irma caused damage to the City's primary sanitary sewer line serving all residential and commercial structures, impairing the sanitary system's WWTP. This damage could lead to further impacts on housing, commerce and transportation, especially among vulnerable populations including low-to-moderate income families, workforce populations, elderly, residents and others with vulnerabilities and disabilities. Securing and restoring these systems will enable reliable sewer service and protection for the City's housing structures while also protecting environmentally sensitive waterways.

Location Description:

1300 White Street, Key West 33041

Activity Progress Narrative:

During this quarter, the Subrecipient Agreement for this awardee was finalized and submitted for internal review. Currently, the Agreement is with the subrecipient awaiting execution. No Authority to Use Grant Funds has been authorized.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 603

Activity Title: FL Keys Reverse Osmosis Facility

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Under Way
Project Number: 600	Project Title: Infrastructure
Projected Start Date: 07/21/2020	Projected End Date: 07/20/2022
Benefit Type: Area (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: FL Keys Aquaduct

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$30,678,750.00
Total Budget	\$0.00	\$30,678,750.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
FL Keys Aquaduct	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Florida Keys Aqueduct Authority (FKAA) was awarded CDBG-DR funds for the replacement of existing reverse osmosis water plant. In addition to the \$30,678,750 in CDBG-DR funding, FKAA will use \$10,246,250 of funds consisting of cash reserves and a Water Infrastructure Finance and Innovation Act (WIFIA) loan. The water plant provides a local source of water for the population of Stock Island and Key West. Hurricane Irma made landfall near the SIRO, which caused damage to the facility. The improvements to the drainage system will benefit 16,000 Low Income Homes.

Location Description:

700 Front St, Stock Island, FL 33040

Activity Progress Narrative:

During this quarter, the subrecipient requested an extension amendment, citing COVID-19 as responsible for creating continuing progress delays. Supply chain issues caused by materials not being manufactured during shutdown. The subrecipient has submitted Monthly Reports for January, February, and March of this quarter.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 605

Activity Title: Edgewater Drainage Improvement

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

11/02/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

11/01/2022

Completed Activity Actual End Date:**Responsible Organization:**

Edgewater

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$1,821,734.00
Total Budget	\$0.00	\$1,821,734.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Edgewater	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Edgewater was awarded CDBG-DR funds to repair damaged and restricted drainage canals in the Hart Avenue Draining Basin Stations. The project would involve the replacement of the undersized storm water drainage ditches with properly sized stormwater piping relocated into the existing right of ways. Additionally; the City will also be installing tidal surge protection in the canals which are located upstream from the Hart Avenue Service Area. The Service Area is the entire Hart Avenue Drainage Basin. The current shallow swale ditches running through the side yards do not have the capacity to handle the storm water or storm surge impacting the area. Thus, the area floods continually every lime there is a significant storm event including Hurricane Irma. The housing unit located at 405 Hart Avenue, which is being acquired and demolished, is the natural low point in the drainage basin and has flooded repeatedly every time there has been a significant storm event.

Location Description:

Hart Avenue Drainage Basin - 32132

Activity Progress Narrative:

During this quarter, the subrecipient requested an extension amendment to their executed agreement. Materials acquisition is causing delays.

Additionally, the subrecipient sent Initial Acquisition Notice(s) to all property owners, where land acquisition is required. Bids from Property Appraisers were received for URA Appraisal and Review of Appraisal Services.

The subrecipient advertised a RFQ for Engineering Services to carry out Construction Observation Services.



Lastly, the subrecipient submitted plans and specification to DEO for final review and approval.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 606

Activity Title: Fellsmere Culvert Drainage System

Activity Type: Rehabilitation/reconstruction of public facilities	Activity Status: Under Way
Project Number: 600	Project Title: Infrastructure
Projected Start Date: 08/04/2020	Projected End Date: 08/03/2022
Benefit Type: Area (Census)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Fellsmere

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$825,000.00
Total Budget	\$0.00	\$825,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Fellsmere	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

City of Fellsmere was awarded \$825,000 of CDBG-DR funds to repair a culvert drainage system in order to lessen the impacts of future flooding. The project will fix misaligned and undersized pipes in the New York Ditch drainage sub-basin to reduce the flood stage in hopes of eliminating future flood damage. Improvements to the NY Ditch seeks to reduce the amount of ponding within the gravity feed drainage basin North of CR 512. Based on the Historic Fellsmere Stormwater and Flood Control Master Plan, these improvements -if completed -will reduce the amount of ponding water to less than 1' ft above road grade.

Location Description:

Drainage improvements along NY Avenue - 32948

Activity Progress Narrative:

During this quarter, the subrecipient accomplished the following:
 Submitted Environmental Exemption;
 Initiated full Environmental Assessment;
 Developed a Procurement of Professional Services - Engineering;
 Submitted a staffing plan;
 Submitted a fraud policy;
 Submitted revised Activity Work Plan and Detailed Budget;
 Submitted Duplication of Benefits Certification; and
 Made progress on biddable plans and specifications.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 608

Activity Title: Homestead Portable water facilities

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

10/19/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

10/18/2022

Completed Activity Actual End Date:**Responsible Organization:**

Homestead

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$4,519,000.00
Total Budget	\$0.00	\$4,519,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Homestead	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Homestead- was awarded CDBG-DR funds to improve potable water facilities within the Avocado Village Neighborhood. Hurricane Irma exposed the older water supply systems that do not meet current standards and have a less likely chance of survivability during a natural disaster. The proposed project will impact 300 residences in a predominantly low-income area by significantly reducing the potential damage to this critical infrastructure, ensuring that these residents are able to continue to receive potable water during and after a natural disaster such as a hurricane.

Location Description:

SW 17th Ave, Homestead, FL 33030

Activity Progress Narrative:

During this quarter, the subrecipient began their full Environmental Assessment and began their engineering and design process. Additionally, the subrecipient requested an extension to their agreement, citing COVID-19 delays as the reason an extension is needed.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None



Grantee Activity Number: 612

Activity Title: St. Cloud Lining of Drainage Pipes

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

07/22/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

07/21/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of St Cloud

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,097,088.00
Total Budget	\$0.00	\$2,097,088.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of St Cloud	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

City of St. Cloud was awarded CDBG-DR funds to repair a damaged drainage pipe along Illinois Avenue in St. Cloud. This repair will provide improved services to 239 low-moderate income households in the area and replace an existing metal drainage pipe that was damaged by saltwater intrusion with a liner that will serve the area with a longer life span. The drainage project also protects the roadway from flooding and disrupting access. The roadways are critical in providing emergency services and post-disaster recovery. This includes continued access for the residential roads as well as US 192, the City's main thoroughfare. US 192 is critical transportation corridor for emergency services including Fire, EMT and the Police Department.

Location Description:

Between 13th St. and Lakeshore and between Maryland and Indian Street - 34769

Activity Progress Narrative:

During this quarter, the subrecipient completed their Environmental Review and submitted it for DEO approval. To date, no Authority to Use Grant Funds has been authorized.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 613

Activity Title: Tamarac Lift Station Power

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

04/12/2021

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

04/11/2023

Completed Activity Actual End Date:

Responsible Organization:

City of Tamarac

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$353,000.00
Total Budget	\$0.00	\$353,000.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Tamarac	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Tamarac was awarded CDBG-DR funds to purchase generators that allow for additional lift stations for continued operation of the wastewater system after a storm event that lost power for extended periods of time during Hurricane Irma. The proposed project was identified as a result of the impacts from Hurricane Irma. The four lift stations that are part of the project were the most problematic during and after the storm. The loss of power to the facilities resulted in wastewater backing up into resident's homes including an elementary and middle school complex that served as an evacuation shelter for over 400 people during a storm. In addition, potential contamination into the nearby canals and lakes could significantly increase the risk to the public's health. The project will provide emergency power to each station and prevent disruptions in the movement of wastewater.

Location Description:

NW 80th St., Tamarac, FL 33321
 NW 77th St., Tamarac, FL 33321
 NW 57th St., Tamarac, FL 33321

Activity Progress Narrative:

During this quarter, the subrecipient accomplished the following:
 Contractor applied for building and electrical permits for Lift Station #37;
 Completed an electrical inspection of Lift Station #37 to complete permitting process.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 614

Activity Title: West Melbourne Flood & Drainage

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

10/19/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

10/18/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of West Melbourne

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$2,266,191.00
Total Budget	\$0.00	\$2,266,191.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of West Melbourne	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The city of West Melbourne was awarded CDBG-DR funds to improve and replace damaged curbs, culverts and driveway aprons in the Melbourne Estates neighborhood due to ongoing flood and drainage issues associated with Hurricane Irma. The project reestablishes the culverts and drainage in a neighborhood that was significantly flooded during Hurricane Irma. The propose work includes approximately 7500 LF of HDPE storm sewer pipe, approximately 950 LF of 1 in RCDP storm pipe, approximately 40 LF of 30" RCP and approximately of 48-inch RCP. Demolition of existing curbs, culverts and driveway aprons and corresponding reformation of roadways, curbs, driveway aprons to grade.

Location Description:

Bossieux Blvd., West Melbourne, FL 32904
Stephenson St., West Melbourne, FL 32904
1st St., West Melbourne, FL 32904
3rd St., West Melbourne, FL 32904

Activity Progress Narrative:

During this quarter, the subrecipient accomplished the following:
Finalized and submitted Environmental Review Record with a No Environmental Findings Notice;
Updated Environmental Exemption to include CDBG-NR project, as funded by FFY 2019 Small Cities;
Reviewed and provided notes on Bid Package and Contract Documents;
Drafted and provided required CDBG Contractor Forms;

Identified and Obtained applicable Davis-Bacon Wage Decisions;
Sent out MBE/WBE direct solicitation for RFB;
Prepared deliverables modifications of CDBG-DR award; and
Advertised for bids.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 615

Activity Title: Collier Storm Water Improvements

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

08/08/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

08/07/2022

Completed Activity Actual End Date:**Responsible Organization:**

Collier County

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$591,374.00
Total Budget	\$0.00	\$591,374.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Collier County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Collier County was awarded CDBG-DR funds for improvements including the construction of a storm drainpipe system on North 3rd street which will help diminish ponding and allow conveyance of storm water to the current drainage system installed. The improvements to the drainage system will benefit 540 low income individuals. Addition of a storm pipe system to alleviate flooding and ponding in an area significantly damaged during Hurricane Irma.

Location Description:

Westclox St., Immokalee, FL 34142
Boxwood Dr., Immokalee, FL 34142
Carson Rd., Immokalee, FL 34142
North 3rd St., Immokalee, FL 34142

Activity Progress Narrative:

During this quarter, the subrecipient submitted a request for extension, citing COVID-19 for project progress delays. Additionally, the subrecipient provided the DEO Environmental Team with an Early Floodplain Notice. The full Environmental Assessment is ongoing and no Authority to Use Grant Funds has been authorized.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 616

Activity Title: Dade City Stormwater Retention pond

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

08/11/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

08/10/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of Dade City

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,418,599.00
Total Budget	\$0.00	\$3,418,599.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Dade City	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The City of Dade City was awarded CDBG-DR funds for repairs to the Dade Oaks drainage basin. The Dade Oaks drainage basin service area is a natural drainage basin. The retention pond is the property low point in the drainage basin where storm water in the area currently ponds during significant storm events. Create a storm water retention pond and add additional drainage to an area that was heavily flooded during Hurricane Irma. The project propose to build a retention pond located on the west side of 14th Street, between Acorn Loop on the north and North Avenue on the south with a storm water pumping station to carry and over flow easterly along a drainage canal to Whitehouse Avenue and then northerly along 10th Street until it enters the Withlacoochee drainage basin. These drainage improvements will eliminate the flooding that occurs in the Dade Oaks Drainage Basin Service Area every time there is a significant rain event.

Location Description:

33523

Activity Progress Narrative:

During this quarter, the subrecipient requested an extension to their subrecipient agreement, citing COVID-19 for delays in project progress. Additionally, the subrecipient received bids for Construction Services and awarded the contract. The agreement has been provided to DEO and approved.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 617

Activity Title: Everglades City Municipal Wastewater

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

03/30/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

03/29/2022

Completed Activity Actual End Date:**Responsible Organization:**

City of Everglades City

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$295,949.00
Total Budget	\$0.00	\$295,949.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Everglades City	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Everglades City project was awarded CDBG-DR funds for repairs to the existing wastewater treatment facility. Damage and sewer overflow issues related to Hurricane Irma resulted in losses. Repairs to the wastewater facility are required to prevent further degradation and public health hazards. The repairs to the Wastewater Treatment Facility addresses the infrastructure component. The urgent, unmet need for infrastructure directly impacts the health and safety of the service area population. The storm directly impacted the health of the community when the storm surge caused the wastewater system to overwhelm homes and property with raw sewage waste.

Location Description:

401 S. Copeland Ave Everglades City Florida, 34139

Activity Progress Narrative:

During this quarter, the subrecipient received authorization to invoice DEO for their completed project.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 619

Activity Title: Lee County Debris Removal

Activity Type:

Debris removal

Project Number:

600

Projected Start Date:

07/20/2020

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

07/19/2022

Completed Activity Actual End Date:

Responsible Organization:

Lee County

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$7,119,293.14
Total Budget	\$0.00	\$7,119,293.14
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Lee County	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Lee County was awarded CDBG-DR funds to remove debris in the area and conduct drainage repair and sidewalk replacement for the San Carlos Park Community left in canals from Hurricane Irma and replace sidewalks that were damaged during initial cleanup of Hurricane Irma. Restore roadside drainage ditches, pipes, sidewalks, and flood control canals, structures, and earthwork. Drainage system improvements will include Irma-related silt and vegetation removal from canals, ditches, and drainage pipes to eliminate flow constrictions. This work will provide safety and protect home values for these predominantly owner-occupied, workforce, and retiree households.

Location Description:

San Carlos Park, Florida 33967

Activity Progress Narrative:

During this quarter, the subrecipient accomplished the following:
 Closed out vegetation removal of canals 1, 16, 17, and 18;
 Completed sediment removal of canal 16 and began removal in canal 18; and
 completed most sidewalk replacements.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 621

Activity Title: Medley Repair Seawall

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

600

Projected Start Date:

08/10/2020

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

08/09/2022

Completed Activity Actual End Date:

Responsible Organization:

Town of Medley

Overall	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$689,336.00
Total Budget	\$0.00	\$689,336.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Town of Medley	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

The Town of Medley was awarded CDBG-DR funds for seawall repair impacted by Hurricane Irma. Town staff along with staff from RJ Behar, one of the Town's consultants, inspected the Lakeside Retirement Park and confirmed that a large portion of the lakeshore seawall (gabion wall with cast in place concrete cap) had failed due to rain and wind. Phase 2 of the project includes a third location in the NW part of the main entrance of Lakeside Community Center (between lots 650 and 632) which has suffered a transverse displacement of the wall and severe roadway erosion caused by the heavy wave propagation due to the same event. Approximately 350 linear foot of the lakeshore seawall (gabion wall with cast in place concrete cap) along the NW 105th way between lots 650 and 632 collapsed during the event, causing failure in the roadway and entrance to the community and local residences. The plan is to mitigate against future damage and make the community more resilient.

Location Description:

10601 NW 105th Way Medley, FL 33178-1169

Activity Progress Narrative:

During this quarter, the subrecipient made significant progress toward the completion of their project. Milling, earthwork subgrade and base, asphalt installation, concrete cap, guardrails, and fencing were all installed. The subrecipient reports that the project is between 95%-99% complete.



Invoicing is forthcoming, along with project closeout.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / Planning Costs / Planning Costs



Grantee Activity Number: State Planning

Activity Title: State Planning

Activity Type:

Planning

Project Number:

Planning Costs

Projected Start Date:

09/01/2017

Benefit Type:

Area (Survey)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Planning Costs

Projected End Date:

08/31/2023

Completed Activity Actual End Date:

Responsible Organization:

State of Florida

Overall

Total Projected Budget from All Sources

B-17-DM-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-19-DP-12-0001

Total Funds Expended

State of Florida

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$3,824,600.00
B-17-DM-12-0001	\$0.00	\$1,912,300.00
B-19-DP-12-0001	\$0.00	\$1,912,300.00
Total Budget	\$0.00	\$3,824,600.00
B-17-DM-12-0001	\$0.00	\$1,912,300.00
B-19-DP-12-0001	\$0.00	\$1,912,300.00
Total Obligated	\$0.00	\$1,912,300.00
B-17-DM-12-0001	\$0.00	\$1,912,300.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$3,154.70	\$212,550.61
B-17-DM-12-0001	\$3,154.70	\$212,550.61
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$3,154.70	\$212,550.61
B-17-DM-12-0001	\$3,154.70	\$212,550.61
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$10,531.61	\$213,659.49
State of Florida	\$10,531.61	\$205,245.70
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:

State of Florida Planning Costs

Location Description:

Florida's most impacted counties: Monroe, Miami-Dade, Duval, Lee, Polk, Collier, Brevard, Broward, Orange, Volusia, Clay, Desoto, Flagler, and Bradford.

Activity Progress Narrative:



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / State Admin-21A / State Admin-21A

Grantee Activity Number: State Admin 21A

Activity Title: State Admin 21A

Activity Type:

Administration

Project Number:

State Admin-21A

Projected Start Date:

09/01/2017

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

State Admin-21A

Projected End Date:

08/31/2023

Completed Activity Actual End Date:

Responsible Organization:

State of Florida

Overall

Total Projected Budget from All Sources

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Budget

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Obligated

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Funds Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Drawdown

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Program Income Received

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Total Funds Expended

State of Florida

Most Impacted and Distressed Expended

B-17-DM-12-0001

B-18-DP-12-0001

B-19-DP-12-0001

Jan 1 thru Mar 31, 2022 To Date

	Jan 1 thru Mar 31, 2022	To Date
Total Projected Budget from All Sources	\$0.00	\$116,039,700.00
B-17-DM-12-0001	\$0.00	\$38,679,900.00
B-18-DP-12-0001	\$0.00	\$38,679,900.00
B-19-DP-12-0001	\$0.00	\$38,679,900.00
Total Budget	\$0.00	\$116,039,700.00
B-17-DM-12-0001	\$0.00	\$38,679,900.00
B-18-DP-12-0001	\$0.00	\$38,679,900.00
B-19-DP-12-0001	\$0.00	\$38,679,900.00
Total Obligated	\$0.00	\$30,796,100.00
B-17-DM-12-0001	\$0.00	\$30,796,100.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Drawdown	\$1,024,068.36	\$19,864,013.71
B-17-DM-12-0001	\$1,024,068.36	\$19,864,013.71
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Funds Drawdown	\$1,024,068.36	\$19,864,013.71
B-17-DM-12-0001	\$1,024,068.36	\$19,864,013.71
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00
Total Funds Expended	\$2,351,954.85	\$20,370,733.36
State of Florida	\$2,351,954.85	\$24,428,440.17
Most Impacted and Distressed Expended	\$0.00	\$0.00
B-17-DM-12-0001	\$0.00	\$0.00
B-18-DP-12-0001	\$0.00	\$0.00
B-19-DP-12-0001	\$0.00	\$0.00

Activity Description:



Location Description:

Florida's most impacted counties: Monroe, Miami-Dade, Duval, Lee, Polk, Collier, Brevard, Broward, Orange, Volusia, Clay, Desoto, Flagler, and Bradford.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Monitoring, Audit, and Technical Assistance

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	1
Monitoring Visits	0	0
Audit Visits	0	0
Technical Assistance Visits	0	1
Monitoring/Technical Assistance Visits	0	0
Report/Letter Issued	0	0

